

FILE

RECEIVED-DOCKETING DIV
2006 FEB -8 AM 9:24
PUCO

CINERGY

Cinergy Corp.
139 East Fourth Street
Rm 25 AT II
P.O. Box 960
Cincinnati, OH 45201-0960
tel 513.287.3601
fax 513.287.3810
jfinnigan@cinergy.com

John J. Finnigan, Jr.
Senior Counsel

VIA OVERNIGHT MAIL

February 7, 2006

Public Utilities Commission of Ohio
Docketing Division
13th Floor
180 East Broad Street
Columbus, OH 43215-3716

RE: In the Matter of the Application of The Cincinnati Gas & Electric Company for an
Increase in Gas Rates in its Service Area
Case No.: 01-1228-GA-AIR


Dear Sir or Madam:

Enclosed please find an original and 22 copies of the Ohio AMRP Fourth Quarter
Progress Report for the fourth quarter of 2005.

Please return two (2) file-stamped copies to me in the overnight mail envelope provided.
Your assistance in this matter is appreciated.

Should you have any questions, please feel free to contact me at (513) 287-3842.

Sincerely,



John J. Finnigan, Jr.
Senior Counsel

JJF/sew

Enclosures

This is to certify that the images appearing are an
accurate and complete reproduction of a case file
document delivered in the regular course of business
Technician Date Processed 2-8-06

BEFORE

THE PUBLIC UTILITIES COMMISSION OF OHIO

IN THE MATTER OF THE APPLICATION)
OF THE CINCINNATI GAS & ELECTRIC) CASE NO. 01-1228-GA-AIR
COMPANY FOR AN INCREASE IN GAS)
RATES IN ITS SERVICE AREA)

IN THE MATTER OF THE APPLICATION)
OF THE CINCINNATI GAS & ELECTRIC) CASE NO. 01-1539-GA-AAM
COMPANY FOR APPROVAL TO CHANGE)
ACCOUNTING METHODS)


IN THE MATTER OF THE APPLICATION)
OF THE CINCINNATI GAS & ELECTRIC) CASE NO. 05-451-GA-UNC
COMPANY FOR A WAIVER OF RULE)
4901:1-16-06, OHIO ADMINISTRATIVE)
CODE)

**FOURTH QUARTER PROGRESS REPORT
FILED PURSUANT TO FOURTH OPINION & ORDER DATED APRIL 20, 2005**

Pursuant to the Fourth Opinion & Order of the Public Utilities Commission dated April 20, 2005, The Cincinnati Gas & Electric Company hereby submits the attached 2005 AMRP Construction Jobs – Fourth Quarter Report.


Respectfully submitted

THE CINCINNATI GAS & ELECTRIC COMPANY


John J. Finnigan, Jr. (0018680)
Senior Counsel
Cinergy Services, Inc.
2500 AT II
139 East Fourth Street
Cincinnati, Ohio 45201
(513)287-3601
e-mail: jfinnigan@cinergy.com

CERTIFICATE OF SERVICE

I, the undersigned, hereby certify that a copy of the foregoing was served on the following parties of record by first class, U.S. Mail, postage prepaid this 7th day of February 2006.


John J. Finnigan, Jr.

Larry Sauer, Esq.
Ohio Consumers' Counsel
10 West Broad Street, 18th Floor
Columbus, OH 43215-3485

Gretchen Hummel, Esq.
IEU-Ohio
McNees, Wallace & Nurick
21 East State St., 7th Floor
Columbus, OH 43215

David C. Rinebolt, Esq.
Ohio Partners for Affordable Energy
337 S. Main Street
4th Floor – Suite 5
Findlay, OH 45840

M. Howard Petricoff, Esq.
The New Power Company
Vorys, Sater, Seymour & Pease
52 East Gay Street
P. O. Box 1008
Columbus, OH 43216-1008

Charles Harak, Esq./Jerrold Oppenheim,
Esq.
IUU
77 Summer Street, 10th Floor
Boston, MA 02110

Noel M. Morgan
Communities United for Action
215 East Ninth Street
Suite 200
Cincinnati, OH 45202

William Wright
Assistant Attorney General
Public Utilities Commission of Ohio
180 East Broad Street, 9th Floor
Columbus, Ohio 43215

Henry W. Eckhart, Esq.
People Working Cooperatively, Inc.
50 West Broad Street, #2117
Columbus, Ohio 43215

Lisa McAlister, Esq.
The Ohio Home Builders Association
McNees, Wallace & Nurick LLC
Fifth Third Center
21 East State Street, 17th Floor
Columbus, OH 43215-4228

The Cincinnati Gas & Electric Company
2005 AMRP Construction Jobs
4th Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
05-8555-4	C5032	MOD 555	2,178	2,178	0	100.0%
04-1008-4	B6556	CARTHAGE	11,197	11,177	20	99.8%
05-1066-9	C4490	GRANDIN ROAD	2,358	2,323	35	99.0%
05-8337-7	B7950	MOD 337	23,947	23,411	536	97.8%
05-7342-8	C4179	STETSON SQUARE (1)	1,945	0	1,945	0.0%
Totals			41,625	39,089	2,536	93.9%

(1) Stetson Square job scheduled to be constructed in 2006.

The Cincinnati Gas & Electric Company
2005 AMRP Construction Jobs
4th Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
02-8266-5	B2335	MOD 266	14,707	14,707	0	100.0%
04-8335-4	B4659	MOD 335	27,345	27,345	0	100.0%
04-1004-3	B4706	DELTA	20,640	20,640	0	100.0%
04-8333-9	B6161	MOD 333	6,097	6,097	0	100.0%
04-8345-3	B6955	MOD 345	9,863	9,863	0	100.0%
04-8347-9	B6956	MOD 347	8,539	8,539	0	100.0%
04-1018-3	B6958	RAPID RUN	3,011	3,011	0	100.0%
04-8332-1	B6961	MOD 332	4,859	4,859	0	100.0%
04-1051-4	B7197	ELM	807	807	0	100.0%
05-8291-6	B7909	MOD 291	25,891	25,891	0	100.0%
05-8292-4	B7910	MOD 292	14,402	14,402	0	100.0%
05-8293-2	B7911	MOD 293	6,186	6,186	0	100.0%
05-8324-5	B7937	MOD 324	13,613	13,613	0	100.0%
05-8326-0	B7938	MOD 326	27,457	27,457	0	100.0%
05-8327-8	B7939	MOD 327	1,818	1,818	0	100.0%
05-8328-6	B7941	MOD 328	8,032	8,032	0	100.0%
05-8329-4	B7944	MOD 329	27,621	27,621	0	100.0%
05-8330-2	B7948	MOD 330	13,229	13,229	0	100.0%
05-8338-5	B7951	MOD 338	16,286	16,286	0	100.0%
05-8357-5	B7997	MOD 357	13,369	13,369	0	100.0%
05-8358-3	B7998	MOD 358	14,346	14,346	0	100.0%
05-8359-1	B7999	MOD 359	17,063	17,063	0	100.0%
05-8363-3	B8003	MOD 363	11,937	11,937	0	100.0%
03-7305-0	B8473	MEIS AV & BELMAR	2,138	2,138	0	100.0%
04-1075-3	B8855	WYOMING AVE	6,140	6,140	0	100.0%
04-1104-1	B9638	BROADWAY	1,076	1,076	0	100.0%
04-1145-4	C1046	CHERRY	484	484	0	100.0%
04-8367-7	C1396	MOD 367	12,363	12,363	0	100.0%
04-1147-0	C1493	BAYWOOD	401	401	0	100.0%
04-7109-4	C1504	DESALES PLAZA IMP	1,808	1,808	0	100.0%
05-1026-3	C1506	WILLOW	804	804	0	100.0%
04-1132-2	C1520	MEARS	4,754	4,754	0	100.0%
04-1134-8	C1521	REMINGTON	4,495	4,495	0	100.0%
04-1115-7	C1569	QUEBEC RD	7,505	7,505	0	100.0%
05-8438-3	C1578	MOD 438	11,873	11,873	0	100.0%
04-1148-8	C1618	ST MARTINS	973	973	0	100.0%
05-7221-4	C1790	HULL AVE	184	184	0	100.0%
05-1011-5	C1858	CHILDS	3,683	3,683	0	100.0%
05-1012-3	C1859	KAREN	1,153	1,153	0	100.0%
04-7385-0	C1894	CARRIE AVE IMP-CHEVIOT	830	830	0	100.0%
04-7334-8	C1943	STATE ST	11,693	11,693	0	100.0%
05-1199-8	C1945	MATSON & PLAINFIELD	60	60	0	100.0%
05-1006-5	C2096	RIDGE RD	2,718	2,718	0	100.0%
05-1023-0	C2244	MT AIRY AVE	1,041	1,041	0	100.0%
05-1022-2	C2245	EDGER RD	1,912	1,912	0	100.0%
05-1018-0	C2247	VAN ZANDT DR	3,651	3,651	0	100.0%
05-1017-2	C2248	STARLITE	517	517	0	100.0%

The Cincinnati Gas & Electric Company
2005 AMRP Construction Jobs
4th Quarter Progress Report

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
05-1016-4	C2250	MIMOSA LN	609	609	0	100.0%
05-1015-6	C2251	MAYWOOD CT	489	489	0	100.0%
05-1004-0	C2252	MINTO AVE	1,518	1,518	0	100.0%
05-1025-5	C2253	FENMORE DR	596	596	0	100.0%
05-1002-4	C2254	WILSHIRE AVE	761	761	0	100.0%
05-1010-7	C2255	BIGELOW ST	429	429	0	100.0%
04-7261-3	C2495	SOUTHRIDGE LN	700	700	0	100.0%
05-1053-7	C3043	MADISON	950	950	0	100.0%
05-1057-8	C3130	GRANDIN RD	1,473	1,473	0	100.0%
05-8451-6	C3463	MOD 451	1,573	1,573	0	100.0%
05-7328-7	C3535	ELIZABETH ST IMP-PHASE 2	1,773	1,773	0	100.0%
05-1059-4	C3597	KUGLER MILL RD	312	312	0	100.0%
05-1061-0	C3717	DENNY PLACE	679	679	0	100.0%
04-1034-0	C3721	WESTVIEW	857	857	0	100.0%
05-1067-7	C4071	GRACE AVE	415	415	0	100.0%
Totals			402,508	402,508	0	100.0%

The Cincinnati Gas & Electric Company
2005 AMRP Construction Jobs
Fourth Quarter Update

JOBS ADDED SINCE 3RD QUARTER FILING

Job Number	Work Order Number	Job Name	Contractor	Main					Plastic Main					Steel Main				
				Estimate	2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	16 Inch	20 Inch		
04-1104-1	B9638	BROADWAY	BREWER	140,372		1,100	5											
04-7261-3	C2495	SOUTHRIDGE LN	INFRASOURCE	91,521	110	415	120											
05-1053-7	C3043	MADISON	KS	82,930		940												
05-1066-9	C4490	GRANDIN ROAD	RLA	200,186		2,358												
05-8555-4	C5032	MOD 555 (1)	INFRASOURCE															
Totals				515,009	110	4,813	125	0	0									

(1) For Bid purposes Module 555 was bid out as a portion of Module 345.
Module 345 was included with CG&E's Initial Filing.