



139 East Fourth Street, Room 2500 AT II
P.O. Box 960
Cincinnati, Ohio 45201-0960
Tel: 513-419-1847
Fax: 513-419-1846
anita.schafer@duke-energy.com

18

RECEIVED-DOCKETING DIV

2008 NOV -3 AM 10: 30

PUCO

Anita M. Schafer
Sr. Paralegal

VIA OVERNIGHT MAIL

October 31, 2008

Public Utilities Commission of Ohio
Docketing Division
13th Floor
180 East Broad Street
Columbus, OH 43215-3716

Re: Case No. 07-589-GA-AIR

Dear Sir or Madam:

Enclosed please find an original and 22 copies of the 2008 First, Second and Third Quarter Progress Reports for the AMRP Program in the above-referenced cases. Please note that the First Quarter Progress Report is being filed in this current case after having been previously filed in Case No. 01-1228-GA-AIR

Please return two file-stamped copies to me in the overnight mail envelope provided.

Sincerely,

Anita M. Schafer
Senior Paralegal

AMS/bjl

cc: All parties of record (w/encl.)
Ed Steele w/encl.
Steve Puican w/encl.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician SM Date Processed NOV 03 2008

BEFORE

THE PUBLIC UTILITIES COMMISSION OF OHIO


In the Matter of the Application of Duke Energy Ohio, Inc. for an Increase in Rates))	Case No. 07-589-GA-AIR
In the Matter of the Application of Duke Energy Ohio, Inc. for Approval of an Alternative Rate Plan for its Gas Distribution Service))	Case No. 07-590-GA-ALT
In the Matter of the Application of Duke Energy Ohio, Inc. for Approval to Change Accounting Methods))	Case No. 07-591-GA-AAM

**PROGRESS REPORTS FOR THE FIRST, SECOND AND THIRD
QUARTERS OF 2008**

Duke Energy Ohio, Inc. hereby submits the attached 2008 AMRP Construction Jobs – First, Second and Third Quarter Reports.

Respectfully submitted,


DUKE ENERGY OHIO, INC.



Elizabeth H. Watts
Assistant General Counsel
Duke Energy Ohio
2500 AT II
139 East Fourth Street
Cincinnati, Ohio 45201
(513) 419-1871

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing Reply Brief of Duke Energy Ohio, Inc. was served on the following parties of record by U.S. mail or overnight delivery on October 31, 2008.


Elizabeth H. Watts

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, OH 43215-3420	John W. Bentine, Esq. Counsel for Interstate Gas Supply, Inc. Chester, Wilcox & Saxbe, LLP 65 East State Street, Suite 1000 Columbus, Ohio 43215-4213
David C. Rinebolt, Esq. Counsel for Ohio Partners for Affordable Energy 231 West Lima Street Findlay, OH 45840-3033	Colleen L. Mooney, Esq. Counsel for Ohio Partners for Affordable Energy 1431 Mulford Road Columbus, OH 43212-3404
Michael L. Kurtz, Esq. Counsel for The Kroger Co. Boehm, Kurtz & Lowry 36 East Seventh Street, Suite 1510 Cincinnati, Ohio 45202	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215	Thomas J. O'Brien Counsel for City of Cincinnati Bricker & Eckler LLP 100 South Third Street Columbus, Ohio 43215-4236
David F. Boehm, Esq. Counsel for Ohio Energy Group Boehm, Kurtz & Lowry 36 East Seventh Street, Suite 1510 Cincinnati, Ohio 45202	John M. Dosker, Esq. Stand Energy Corporation 1077 Celestial Street, Suite 110 Cincinnati, Ohio 45202-1629
Steven M. Howard, Esq. Counsel for Integrys Energy Services, Inc. and Direct Energy Services LLC Vorys, Sater, Seymour and Pease LLP 52 East Gay Street P.O. Box 1008 Columbus, Ohio 43216-1008	Bobby Singh, Esq. Senior Attorney Integrys Energy Services, Inc. 300 Wert Wilson Bridge Road, Suite 350 Worthington, Ohio 43085
Mary W. Christensen, Esq. Counsel for People Working Cooperatively, Inc. Christensen Christensen Donchatz Kettlewell & Owens, LLC 100 East Campus View Blvd., Suite 360 Columbus, Ohio 43235	

FIRST QUARTER PROGRESS REPORT

Duke Energy Ohio
2008 AMRP Construction Jobs
1st Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
04-1068-8	BB848	CONGRESS AVE	3,079	0	3,079	0.0%
04-1073-8	BB853	WARSAW AVE	9,200	5,112	4,088	55.6%
05-8427-6	C4082	MOD 427	14,910	856	14,054	5.7%
05-8424-3	C4493	MOD 424	20,511	4,075	16,436	19.9%
05-8365-6	C4494	MOD 366	12,971	0	12,971	0.0%
07-8460-3	C6812	MOD 460	5,905	0	5,905	0.0%
07-8499-1	C7688	MOD 499	15,173	0	15,173	0.0%
05-8400-3	C8049	MOD 400	7,368	0	7,368	0.0%
06-8389-6	C8274	MOD 389	20,509	7,666	12,843	38.4%
08-8394-2	C8275	MOD 394	10,109	0	10,109	0.0%
07-8412-4	C8615	MOD 412	16,806	1,128	15,678	6.7%
07-8567-5	C8616	MOD 567	7,669	3,683	3,986	48.0%
07-8568-3	C8617	MOD 568	7,917	0	7,917	0.0%
05-8342-7	C8702	MOD 342	15,422	0	15,422	0.0%
05-8344-3	C8890	MOD 344	15,234	0	15,234	0.0%
05-8437-5	C8892	MOD 437	15,293	6,768	8,525	44.3%
05-8440-9	C8893	MOD 440	12,905	4,350	8,555	33.7%
06-8447-2	C9309	MOD 447	16,269	3,964	12,305	24.4%
06-7228-7	C9554	EASTERN/KEMPER	1,590	0	1,590	0.0%
08-8408-0	D1331	MOD 408	10,152	0	10,152	0.0%
07-1080-6	D1953	JONATHAN	1,720	0	1,720	0.0%
07-1081-4	D1955	TIFFANY LN	535	0	535	0.0%
07-7245-9	D1975	SAFFER ST	1,580	0	1,580	0.0%
07-1102-8	D2170	CORBETT AVE	1,115	0	1,115	0.0%
07-1079-8	D2195	9TH ST MIDDLETOWN	1,096	0	1,096	0.0%
07-7128-7	D2748	PLAINFIELD & MONTGOMERY	1,017	650	367	63.9%
07-7472-9	D2825	IMP BLUE ASH AND HUNT	510	0	510	0.0%
08-1030-9	D2831	RICHWOOD & SHEFFIELD	77	0	77	0.0%
08-1032-5	D3081	FOREST AVE AT VINE	80	0	80	0.0%
07-8573-3	D1852	MOD 573	16,246	0	16,246	0.0%
Totals			262,968	38,452	224,516	14.6%

Duke Energy Ohio
2008 AMRP Construction Jobs
1st Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
08-8398-3	C8280	MOD 398	21,128	21,128	0	100.0%
07-1089-7	D1954	GLENGATE	1,016	1,016	0	100.0%
07-1086-3	D2013	RAWSON WOODS	1,618	1,618	0	100.0%
07-1084-8	D2014	EVENINGSTAR LN	687	687	0	100.0%
Totals			24,449	24,449	0	100.0%

Duke Energy Ohio
2008 AMRP Construction Jobs
1st Quarter Progress Report

JOBS REMOVED FROM 2008 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

Duke Energy Ohio
2007 AMRP Construction Jobs
Fourth Quarter Update

JOB'S ADDED SINCE INITIAL FILING

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main					Steel Main								
					2 inch	4 inch	6 inch	8 inch	12 inch	2 inch	4 inch	6 inch	8 inch	12 inch	16 inch	24 inch		
08-6384-2	C8275	MOD 394	NPL	942,497	5,448	4,861												
07-1089-7	D1954	GLENGATE	AMS	144,905		990												
07-7472-9	D2826	IMP BLUE ASHLAND HUNT	AMS	76,977		510												
08-1030-9	D2831	RICHWOOD & SHEFFIELD	Company	15,557		40	37											
08-1032-5	D3081	FOREST AVE AT VINE	Company	13,384					80									
07-6573-3	D1852	MOD 873	RLA	1,708,259		8,264	7,977											
Totals				2,901,579	6,448	14,465	8,014	85	0	0	0	0	0	0	0	0	0	0

SECOND QUARTER PROGRESS REPORT

Duke Energy Ohio
2008 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
04-1007-6	B4709	SECTION RD	1039	0	1,039	0.0%
04-1016-7	B6557	NORTHBEND RD	2345	0	2,345	0.0%
04-1011-8	B6560	WINTON	1800	0	1,800	0.0%
04-1068-8	B8848	CONGRESS AVE	3,079	0	3,079	0.0%
05-8427-6	C4082	MOD 427	14,910	10,337	4,573	69.3%
05-8424-3	C4493	MOD 424	20,511	12,930	7,581	63.0%
05-8366-6	C4494	MOD 366	12,971	11,086	1,885	85.5%
07-8499-1	C7668	MOD 499	15,173	3,817	11,356	25.2%
06-8389-6	C8274	MOD 389	20,509	16,588	3,921	80.9%
08-8394-2	C8275	MOD 394	10,109	7,179	2,930	71.0%
07-8412-4	C8615	MOD 412	16,806	7,154	9,652	42.6%
05-8342-7	C8702	MOD 342	15,422	670	14,752	4.3%
05-8344-3	C8890	MOD 344	15,234	0	15,234	0.0%
05-8440-9	C8893	MOD 440	12,905	8,020	4,885	62.1%
07-8450-4	C8894	MOD 450	8274	0	8,274	0.0%
05-8420-1	C9308	MOD 420	12451	0	12,451	0.0%
06-7228-7	C9554	EASTERN/KEMPER	1,590	0	1,590	0.0%
08-8408-0	D1331	MOD 408	10,152	0	10,152	0.0%
08-8449-4	D1844	MOD 449	18139	926	17,213	5.1%
07-8573-3	D1852	MOD 573	16,246	0	16,246	0.0%
07-7245-9	D1975	SAFFER ST	1,580	0	1,580	0.0%
08-8553-3	D2327	MOD 553	6,396	0	6,396	0.0%
08-8375-1	D2414	MOD 375	19,870	0	19,870	0.0%
08-1030-9	D2831	RICHWOOD & SHEFFIELD	77	0	77	0.0%
07-7131-1	D2981	LAFAYETTE WATER REP	2,415	0	2,415	0.0%
08-1032-5	D3081	FOREST AVE AT VINE	80	0	80	0.0%
08-1035-8	D3280	5TH ST	410	0	410	0.0%
08-9598-7	D3547	WESTWOOD	12985	0	12,985	0.0%
08-7315-8	D3686	POINSETTIA-DELHI	845	0	845	0.0%
08-7316-6	D3689	DUEBBER-DELHI	845	0	845	0.0%
Totals			275,168	78,707	196,461	28.6%

Duke Energy Ohio
2008 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
04-1073-8	B8853	WARSAW AVE	8,659	8,659	0	100.0%
07-8460-3	C6812	MOD 460	5,971	5,971	0	100.0%
05-8400-3	C8049	MOD 400	7,031	7,031	0	100.0%
08-8398-3	C8280	MOD 398	21,384	21,384	0	100.0%
07-8567-5	C8616	MOD 567	7,665	7,665	0	100.0%
07-8568-3	C8617	MOD 568	8,992	8,992	0	100.0%
05-8437-5	C8892	MOD 437	14,369	14,369	0	100.0%
06-8447-2	C9309	MOD 447	16,724	16,724	0	100.0%
07-1080-6	D1953	JONATHAN	1,752	1,752	0	100.0%
07-1089-7	D1954	GLENGATE	1,016	1,016	0	100.0%
07-1081-4	D1955	TIFFANY LN	525	525	0	100.0%
07-1086-3	D2013	RAWSON WOODS	1,618	1,618	0	100.0%
07-1084-8	D2014	EVENINGSTAR LN	687	687	0	100.0%
07-1102-8	D2170	CORBETT AVE	1,060	1,060	0	100.0%
07-1079-8	D2195	9TH ST MIDDLETOWN	1,126	1,126	0	100.0%
07-7128-7	D2748	PLAINFIELD & MONTGOMERY	1,030	1,030	0	100.0%
07-7472-9	D2825	IMP BLUE ASH AND HUNT	483	483	0	100.0%
Totals			100,092	100,092	0	100.0%

Duke Energy Ohio
2008 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS REMOVED FROM 2008 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

Duke Energy Ohio
2008 AMRP Construction Jobs
Second Quarter Update

JOB'S ADDED SINCE INITIAL FILING

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main			Steel Main												
					2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	20 Inch					
04-1007-6	B4709	SECTION RD	AMS	162,655		46														
04-1016-7	B6557	NORTHBEND RD	AMS	364,547			50													
04-1011-8	B6560	WINTON	Brewer	383,852	26	91			205											
07-8450-4	C8894	MOD 450	NPL	517,572	3,922	2,410	1,942													
05-8420-1	C9308	MOD 420	InfraSource	995,405	7,344	3,434	1,652	21												
08-8449-4	D1844	MOD 448	NPL	1,795,425	9,139	1,077	1,236	3,182												
08-8553-3	D2327	MOD 553	NPL	881,941	897	3,195	2,304													
08-8375-1	D2414	MOD 375	Miller	1,850,449	4,870	6,955	3,075	4,900												
07-7131-1	D2981	LAFAYETTE WATER REP	RLA	500,877		1,935	480													
08-1035-8	D3280	5TH ST	Company	22,213	410															
08-9598-7	D3547	WESTWOOD	Miller	1,711,315	16	3,389	6,675	2,905												
08-7315-8	D3686	POINSETTIA-DELHI	AMS	92,197	170	675														
08-7316-6	D3688	DUEBBER-DELHI	AMS	92,197	170	675														
Totals				9,371,645	26,964	23,882	17,414	11,213	6,793	0	0	0	0	0	0	0	0	0	0	50

THIRD QUARTER PROGRESS REPORT

Duke Energy Ohio
2008 AMRP Construction Jobs
3rd Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
04-1007-6	B4709	SECTION RD	1,039	0	1,039	0.0%
04-1016-7	B6557	NORTHBEND RD	2,345	1,666	679	71.0%
04-1011-8	B6560	WINTON	1,800	0	1,800	0.0%
04-1068-8	B8848	CONGRESS AVE	3,079	0	3,079	0.0%
05-8427-6	C4082	MOD 427	14,910	12,888	2,022	86.4%
05-8424-3	C4493	MOD 424	20,511	19,394	1,117	94.6%
07-8499-1	C7668	MOD 499	15,173	14,129	1,044	93.1%
08-8394-2	C8275	MOD 394	10,109	9,717	392	96.1%
07-8412-4	C8615	MOD 412	16,806	14,816	1,990	88.2%
05-8342-7	C8702	MOD 342	15,422	12,512	2,910	81.1%
05-8344-3	C8890	MOD 344	15,234	5,274	9,960	34.6%
05-8440-9	C8893	MOD 440	12,974	11,002	1,972	84.8%
05-8420-1	C9308	MOD 420	12,451	7,103	5,348	57.0%
06-7228-7	C9554	EASTERN/KEMPER	1,590	106	1,484	6.7%
07-8573-3	D1852	MOD 573	16,246	8,963	7,283	55.2%
07-7245-9	D1975	SAFFER ST	1,580	0	1,580	0.0%
08-8553-3	D2327	MOD 553	6,396	4,779	1,617	74.7%
08-8375-1	D2414	MOD 375	19,870	11,855	8,015	59.7%
08-1030-9	D2831	RICHWOOD & SHEFFIELD	77	0	77	0.0%
07-7131-1	D2981	LAFAYETTE WATER REP	2,415	0	2,415	0.0%
08-1032-5	D3081	FOREST AVE AT VINE	80	0	80	0.0%
08-1035-8	D3280	5TH ST	410	0	410	0.0%
08-9598-7	D3547	WESTWOOD	12,985	0	12,985	0.0%
08-1022-6	D3749	ETHAN	1,180	0	1,180	0.0%
08-1034-1	E0213	MULBERRY ST	815	0	815	0.0%
07-1005-3	E0214	KOENIG AND DAYTONA	2,225	0	2,225	0.0%
08-1040-8	E0612	EAGLE CT	524	0	524	0.0%
08-1041-6	E0613	DAVIS AVE	974	0	974	0.0%
08-0501-0	E1415	SHAW AVENUE	148	0	148	0.0%
08-1018-4	E1312	PLAINFIELD S OF MONT	420	0	420	0.0%
Totals			209,788	134,204	75,584	64.0%

Duke Energy Ohio
2008 AMRP Construction Jobs
3rd Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
04-1073-8	B8853	WARSAW AVE	8,811	8,811	0	100.0%
05-8366-6	C4494	MOD 366	13,340	13,340	0	100.0%
07-8460-3	C6812	MOD 460	6,056	6,056	0	100.0%
05-8400-3	C8049	MOD 400	7,031	7,031	0	100.0%
06-8389-6	C8274	MOD 389	19,792	19,792	0	100.0%
08-8398-3	C8280	MOD 398	21,384	21,384	0	100.0%
07-8567-5	C8616	MOD 567	7,665	7,665	0	100.0%
07-8568-3	C8617	MOD 568	9,110	9,110	0	100.0%
05-8437-5	C8892	MOD 437	14,369	14,369	0	100.0%
07-8450-4	C8894	MOD 450	7,077	7,077	0	100.0%
06-8447-2	C9309	MOD 447	16,769	16,769	0	100.0%
08-8408-0	D1331	MOD 408	10,378	10,378	0	100.0%
08-8449-4	D1844	MOD 449	19,224	19,224	0	100.0%
07-1080-6	D1953	JONATHAN	1,752	1,752	0	100.0%
07-1089-7	D1954	GLENGATE	1,016	1,016	0	100.0%
07-1081-4	D1955	TIFFANY LN	525	525	0	100.0%
07-1086-3	D2013	RAWSON WOODS	1,618	1,618	0	100.0%
07-1084-8	D2014	EVENINGSTAR LN	687	687	0	100.0%
07-1102-8	D2170	CORBETT AVE	1,060	1,060	0	100.0%
07-1079-8	D2195	9TH ST MIDDLETOWN	1,126	1,126	0	100.0%
07-7128-7	D2748	PLAINFIELD & MONTGOMERY	1,030	1,030	0	100.0%
07-7472-9	D2825	IMP BLUE ASH AND HUNT	483	483	0	100.0%
07-7332-5	D3507	PINOAK	1,155	1,155	0	100.0%
08-7315-8	D3686	POINSETTIA-DELHI	758	758	0	100.0%
08-7316-6	D3689	DUEBBER-DELHI	717	717	0	100.0%
08-1026-7	D3750	CENTERIDGE	927	927	0	100.0%
08-1027-5	D3751	GOODMAN	759	759	0	100.0%
08-7041-0	E0120	MADISON/CHARLEMAR REDBANK	1,765	1,765	0	100.0%
Totals			176,384	176,384	0	100.0%

Duke Energy Ohio
2008 AMRP Construction Jobs
3rd Quarter Progress Report

JOBS REMOVED FROM 2008 AMRP CONSTRUCTION PROGRAM

<u>Job</u> <u>Number</u>	<u>Work Order</u> <u>Number</u>	<u>Job</u> <u>Name</u>	<u>Actual</u> <u>Length</u>	<u>Length</u> <u>To Date</u>	<u>Remaining</u> <u>Main</u>	<u>Percentage</u> <u>Complete</u>
		None				

Duke Energy Ohio
2008 AMRP Construction Jobs
Third Quarter Update

JOBS ADDED SINCE 2nd QUARTERLY FILING

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main				Steel Main									
					2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	20 Inch			
07-7332-5	D3507	PINOAK	Brewer	122,464		1,155												
08-1022-6	D3749	ETHAN	RLA	132,588	1,180													
08-1022-7	D3750	CENTERIDGE	RLA	162,316		950												
08-1022-8	D3751	GOODMAN	RLA	157,683		760												
08-1022-9	E0120	MADISON/CHARLEMAR RED	AMS	169,903			1,810											
08-1022-10	E0213	MULBERRY ST	RLA	68,344		815												
08-1022-11	E0214	KOENIG AND DAYTONA	RLA	60,683		1,245	980											
08-1022-12	E0612	EAGLE CT	Brewer	93,339	9	390												
08-1022-13	E0613	DAVIS AVE	Brewer	86,589	9	965												
08-1022-14	E1415	SHAW AVENUE	Brewer	33,226			140											8
08-1022-15	E1312	PLAINFIELD S OF MONT	RLA	88,178			35											385
Totals				1,176,314	1,198	6,280	2,965	0	0	0	0	0	0	0	0	0	0	0