



RECEIVED-DOCKETING DIV

2009 AUG 21 AM 8:56

PUCO

8
139 East Fourth Street, Room 2500 AT II
P.O. Box 960
Cincinnati, Ohio 45201-0960
Tel: 513-419-1847
Fax: 513-419-1846
anita.schafer@duke-energy.com

Anita M. Schafer
Sr. Paralegal

VIA OVERNIGHT MAIL

August 20, 2009

Public Utilities Commission of Ohio
Docketing Division
13th Floor
180 East Broad Street
Columbus, OH 43215-3716

Re: Case No. 08-1250-GA-UNC

Dear Sir or Madam:

Enclosed please find an original and 12 copies of the 2009 Second Quarter Progress Report for the AMRP Program in the above-referenced cases.

Please return two file-stamped copies to me in the overnight mail envelope provided.

Sincerely,

Anita M. Schafer
Senior Paralegal

AMS/bjl

cc: All parties of record (w/encl.)
Ed Steele w/encl.
Steve Puican w/encl.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business
Technician TM Date Processed 8/21/2009

**BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO**

In the Matter of the Annual Application	)	
of Duke Energy Ohio for an	)	Case No. 08-1250-GA-UNC
Adjustment to Rider AMRP Rates	)	
 In the Matter of the Application of	)	
Duke Energy Ohio for Tariff	)	Case No. 08-1251-GA-ATA

PROGRESS REPORT FOR THE SECOND QUARTER OF 2009

Duke Energy Ohio, Inc. hereby submits the attached 2009 AMRP Construction Jobs –
First Quarter Report.

Respectfully submitted,


DUKE ENERGY OHIO, INC.



Rocca O. D'Ascenzo
Senior Counsel
Elizabeth H. Watts
Assistant General Counsel
Duke Energy Ohio
2500 AT II
139 East Fourth Street
Cincinnati, Ohio 45201
(513) 419-1871

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. mail or overnight delivery on August 20, 2009.


Rocco O. D'Ascenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, OH 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215	David F. Boehm, Esq. Counsel for Ohio Energy Group Boehm, Kurtz & Lowry 36 East Seventh Street, Suite 1510 Cincinnati, Ohio 45202

Duke Energy Ohio
2009 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
04-1071-2	B8851	SPRINGGROVE AVE	376	0	376	0.0%
05-8436-7	C4491	MOD 436	14,884	0	14,884	0.0%
06-8410-0	C5315	MOD 410	16,532	2,008	14,524	12.1%
07-8466-0	C8278	MOD 466	4,498	3,821	677	84.9%
05-8439-1	C8937	MOD 439	17,370	16,175	1,195	93.1%
08-8475-9	C9373	MOD 475	17,286	7,649	9,637	44.2%
06-8446-4	C9795	MOD 446	2,471	2,256	215	91.3%
05-8441-7	D1842	MOD 441	12,055	0	12,055	0.0%
06-8429-0	D1845	MOD 429	13,245	3,937	9,308	29.7%
06-8445-6	D1849	MOD 445	13,781	7,888	5,893	57.2%
08-8511-1	D2828	MOD 511	16,891	5,311	11,580	31.4%
07-7131-1	D2981	LAFAYETTE WATER REP	2,415	2,094	321	86.7%
08-8599-6	D3281	MOD 599	11,316	9,822	1,494	86.8%
09-8459-1	E0119	MOD 459	3,230	440	2,790	13.6%
09-8415-3	E0454	MOD 415	15,640	0	15,640	0.0%
09-8596-0	E0618	MOD 596	2,765	1,726	1,039	62.4%
09-8462-5	E0619	MOD 462	2,777	0	2,777	0.0%
09-8453-4	E0620	MOD 453	12,754	2,588	10,166	20.3%
09-8478-1	E0744	MOD 478	8,091	1,191	6,900	14.7%
09-8318-9	E1026	MOD 318	12,067	0	12,067	0.0%
09-8473-2	E1359	MOD 473	18,192	6,505	11,687	35.8%
09-8528-3	E1360	MOD 528	12,979	0	12,979	0.0%
08-7042-8	E2199	GRIEST AVE	613	537	76	87.6%
09-8467-4	E2695	MOD 467	1,796	0	1,796	0.0%
09-8508-5	E2972	MOD 508	19,130	11,129	8,001	58.2%
09-8549-9	E3136	MOD 549	7,028	0	7,028	0.0%
09-1034-9	E3838	MT AIRY	80	0	80	0.0%
09-8606-7	E4072	MOD 606	5,958	0	5,958	0.0%
09-8607-5	E4073	MOD 607	11,234	0	11,234	0.0%
09-8608-3	E4074	MOD 608	8,060	0	8,060	0.0%
08-7107-9	E4352	W GALBRAITH SEWER	2,922	0	2,922	0.0%
07-7106-3	E5033	SPRING GROVE	890	0	890	0.0%
08-7182-2	E5286	CHEVIOT RD	5,683	3,773	1,910	66.4%
10-8463-1	E5388	MOD 463	6,134	0	6,134	0.0%
09-1039-8	E5444	CARR ST	60	0	60	0.0%
08-7172-3	E5464	BREMONT AVE	2,406	435	1,971	18.1%
09-1040-6	E5569	MORTON AVE	150	0	150	0.0%
09-8548-1	E5570	MOD 548	20,576	0	20,576	0.0%
09-8464-1	E5571	MOD 464	6,668	0	6,668	0.0%
09-1051-3	E5764	FIR TREE COURT	1,386	0	1,386	0.0%
09-1053-9	E6025	EAST AVE IMPROVEMENTS	915	903	12	98.7%
09-1052-1	E6806	BOSWORTH PL	1,400	0	1,400	0.0%
07-7373-9	E6866	NORTH BEND	955	0	955	0.0%

Duke Energy Ohio
2009 AMRP Construction Jobs
2nd Quarter Progress Report

08-7102-0	E7024	MT LOOKOUT SQUARE	160	0	160	0.0%
09-7811-4	E7328	SHERMAN AVE/NORWOOD	6,322	0	6,322	0.0%
09-7813-0	E7386	OAK ST	367	0	367	0.0%
Totals			303,609	89,285	214,324	29.4%

Duke Energy Ohio
2009 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
05-8443-3	D1839	MOD 443	7,104	7,104	0	100.0%
08-8603-6	D3511	MOD 603	2,255	2,255	0	100.0%
09-8563-0	E0614	MOD 563	19,723	19,723	0	100.0%
09-8531-7	E0616	MOD 531	8,057	8,057	0	100.0%
09-8550-7	E0617	MOD 550	1,773	1,773	0	100.0%
08-7112-9	E2198	BURNET AVE	2,242	2,242	0	100.0%
07-7150-1	E2432	OAKLEY SQUARE	1,340	1,340	0	100.0%
08-7106-1	E2677	KELLERMAN AVE	473	473	0	100.0%
06-7436-6	E4012	HAM-27-6.49	1,236	1,236	0	100.0%
08-7121-0	E4234	CANYON	1,109	1,109	0	100.0%
07-7133-7	E5052	HAMILTON AVE	2,826	2,826	0	100.0%
08-7163-2	E5095	CHURCH ST	1,166	1,166	0	100.0%
Totals			44,203	44,203	0	100.0%

Duke Energy Ohio
2009 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS REMOVED FROM 2009 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

Duke Energy Ohio
2009 AMRP Construction Jobs
Second Quarter Update

JOBS ADDED SINCE 1st Qtr FILING

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main				Steel Main								
					2 Inch	3 Inch	4 Inch	6 Inch	8 Inch	12 Inch	2 Inch	4 Inch	6 Inch	12 Inch	16 Inch	24 Inch	
05-8436-7	C4491	MOD 436	HENKLES	1,036,580	7,100		7,756	28									
09-8549-9	E3136	MOD 549	BREWER	765,701	5,881		1,103	38	6								
09-8606-7	E4072	MOD 606	HENKLES	701,984	1,451		3,907	316	284								
09-8607-5	E4073	MOD 607	RLA	1,582,073	40		452	372	6,152	4,184			29	5			
10-8463-1	E5388	MOD 463	RLA	1,216,830	20		164	187	400	488		31		4,844			
09-1038-8	E5444	CARR ST	Company	28,292						60							
08-7172-3	E5464	BREMONT AVE	AMS	265,615			2,406										
09-1040-6	E5569	MORTON AVE	Company	11,385			150										
09-8548-1	E5570	MOD 548	AMS	1,402,359	12,712		6,888	1,176									
08-8464-1	E5571	MOD 464	INFRASOURCE	1,089,947	203		488	32	5,413	532							
09-1051-3	E5784	FIR TREE COURT	AMS	118,406	190		1,190		6								
09-1053-9	E6025	EAST AVE IMPROVEMENTS	AMS	80,466			915										
09-1052-1	E6806	BOSWORTH PL	AMS	152,804			1,060	340									
07-7373-9	E6866	NORTH BEND	BREWER	355,000	230	10	25			690							
08-7102-0	E7024	MT LOOKOUT SQUARE	RLA	36,466						160							
09-7811-4	E7328	SHERMAN AVE/NORWOOD	NORTHERN	873,954	1,710	447	4,165										
09-7813-0	E7386	OAK ST	INFRASOURCE	50,683			360		7								
Totals				9,768,545	28,537	457	30,829	2,409	12,268	6,114		0	31	0	29	4,849	0