

FILE

6

BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application	)	
of Duke Energy Ohio for an	)	Case No. 08-1250-GA-UNC
Adjustment to Rider AMRP Rates	)	
 In the Matter of the Application of	)	
Duke Energy Ohio for Tariff	)	Case No. 08-1251-GA-ATA

RECEIVED-DOCKETING DIV.
2010 OCT 28 PM 3:15
PUCO

PROGRESS REPORT FOR THE THIRD QUARTER OF 2010

Duke Energy Ohio, Inc. hereby submits the attached 2010 AMRP Construction Jobs –
Third Quarter Report.

Respectfully submitted,

DUKE ENERGY OHIO, INC.




Elizabeth H. Watts
Assistant General Counsel
Amy B. Spiller
Associate General Counsel
Duke Energy Ohio
2500 AT II
139 East Fourth Street
Cincinnati, Ohio 45201
(513) 419-1871

This is to certify that the images appearing are an
accurate and complete reproduction of a case file
document delivered in the regular course of business
Technician Jim Date Processed OCT 28 2010

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. mail or overnight delivery on October 22, 2010.


Elizabeth H. Watts

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, OH 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215	David F. Boehm, Esq. Counsel for Ohio Energy Group Boehm, Kurtz & Lowry 36 East Seventh Street, Suite 1510 Cincinnati, Ohio 45202

Duke Energy Ohio
2010 AMRP Construction Jobs
3rd Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
353813	C8891	MOD 422	32,851	0	32,851	0.0%
05-8421-9	D1843	MOD 421	24,851	18,250	6,401	74.0%
216153	D1848	MOD 417	7,446	2,164	5,282	29.1%
193122	D1850	MOD 343	14,095	13,625	470	96.7%
220695	E0615	MOD 532	13,094	10,382	2,712	79.3%
09-8430-2	E1027	MOD 430	11,192	6,712	4,480	60.0%
423279	E2693	MOD 527	14,033	4,924	9,109	35.1%
352081	E5848	MOD 454	4,688	0	4,688	0.0%
373759	F4844	MOD 524	17,456	0	17,456	0.0%
10-8521-6	E4893	MOD 521	11,057	9,298	1,759	84.1%
193132	E7006	MOD 580	6,209	5,726	483	92.2%
09-8577-0	E7007	MOD 577	14,350	14,103	247	98.3%
193123	E7025	MOD 414	7,234	5,294	1,940	73.2%
193129	E7027	MOD 540	2,941	0	2,941	0.0%
423344	E7387	MOD 575	3,172	2,042	1,130	64.4%
10-8583-6	E8728	MOD 583	19,172	18,800	372	98.1%
10-8545-5	E8729	MOD 545	18,753	18,191	562	97.0%
531531	F7489	MOD 623	8,702	0	8,702	0.0%
521586	F8424	MOD 621	10,505	0	10,505	0.0%
568600	F8544	NORCOL LN & BOBWOOD	2,400	0	2,400	0.0%
602395	F9184	PHASE 1 HAM-CR142-1.90	420	0	420	0.0%
621113	F9564	MOD 631	6,726	0	6,726	0.0%
Totals			251,147	129,511	121,636	51.6%

Duke Energy Ohio
2010 AMRP Construction Jobs
3rd Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
257733	C8276	MOD 395	22,548	22,548	0	100.0%
10-8547-1	E5073	MOD 547	13,720	13,720	0	100.0%
10-8423-5	E5092	MOD 423	17,381	17,381	0	100.0%
214611	E5409	MOD 492	1,922	1,922	0	100.0%
257919	E5666	MOD 391	10,350	10,350	0	100.0%
10-8498-7	E7004	MOD 498	6,191	6,191	0	100.0%
09-1011-7	F1728	HART AVE	400	400	0	100.0%
193051	F1947	SMITH RD NORWOOD	1,388	1,388	0	100.0%
193128	F2445	MOD 529	25,384	25,384	0	100.0%
193052	F3184	PARK AVENUE - NORWOOD	2,885	2,885	0	100.0%
221012	F3705	VINE ST	10,111	10,111	0	100.0%
09-8812-5	F3764	MOD 812	3,022	3,022	0	100.0%
09-8613-3	F3765	MOD 813	2,907	2,907	0	100.0%
10-8614-9	F3766	MOD 814	1,198	1,198	0	100.0%
10-8615-6	F3767	MOD 815	2,720	2,720	0	100.0%
09-7400-6	F3945	W GALBRAITH SEWER	1,598	1,598	0	100.0%
192877	F5324	DANA	3,443	3,443	0	100.0%
480283	F8764	MOD 625	1,480	1,480	0	100.0%
483276	F8765	MOD 624	2,164	2,164	0	100.0%
506771	F7204	MOD 622	6,463	6,463	0	100.0%
484947	F6766	MOD 626	3,278	3,278	0	100.0%
504371	F7284	MOD 627	1,797	1,797	0	100.0%
Totals			142,350	142,350	0	100.0%

Duke Energy Ohio
2010 AMRP Construction Jobs
3rd Quarter Progress Report

JOBS REMOVED FROM 2009 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

Duke Energy Ohio
2010 AMRP Construction Jobs
Third Quarter Update

JOB'S ADDED SINCE 2ND QTR FILING

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	2 inch	4 inch	8 inch	12 inch	16 inch	20 inch	24 inch	Steel Main
429279	E2688	MOD 527	RLA	1,192,180	4,717	7,700	1,176					
352081	E5848	MOD 454	RLA	778,334	53	71		585				
193052	F3184	PARK AVENUE - NORWOOD	AJMS	183,386	2,395	3,200						
373759	F4844	MOD 524	HENKELS	1,816,011	8,000	5,209		3,031				
688500	F8644	NORCOL LN & BOBWOOD	RLA	230,855	510	2,237	189					
602365	F9184	PHASE 1 HAM-CR142-1.80	RLA	104,485								
621113	F9584	MOD 631	MILLER	762,921	3,274	300	1,750					
Totals				5,008,175	18,949	16,717	3,115	3,616	7,127	0	0	0