KECEIVED-DOCKETING ON

IT HAY -9 PH 1:

CB Ga

Memo

FILE.

To: Docketing Division

From: George Martin, Grade Crossing Planner, Rail Division

Re: PUCO Case No. 10-618-RR-FED Request of the Indiana & Ohio Railway for an extension of time to complete a grade crossing project

Date: May 9, 2011

By its Entry dated May 19, 2010, the Commission ordered that the Indiana & Ohio Railway (IORY) install flashing lights and roadway gates at Fairfield County, Violet Township, Pickerington Rd/CR 20, DOT# 228945G on or before May 19, 2011. The project also involves the interconnection of the existing traffic signal at US 33 with the warning devices.

On May 6, 2011, IORY filed in this docket a request for an extension of 30 days to complete this project. IORY has all but completed the railroad portion of the portion. However, ODOT District 5 has experienced delays in obtaining the materials and funding needed for the traffic signal portion of the project.

Staff has been physically monitoring the project since May 2nd, and finds that the IORY's request is well made. Accordingly, staff recommends that the Commission grant this request.

C: Legal Department

Please serve the following parties of record.

Ms Susan Kirkland Ohio Rail Development Commission 1980 W Broad St, 2nd Floor

Columbus, Oh 43223

Mr Don Clark

Indiana & Ohio Railway

2856 Cypress Way

Cincinnati, Oh 45212

Mr Frank Anderson

Fairfield County Engineer

3026 W Fair Ave

Lancaster, Oh 43130-8993

Mr Matt Paul

Xorail

5011 Gate Parkway

Building 100, Ste. 400

Jacksonville, Fl 32256