10-618-RR-FE

INDIANA & OHIO RAILWAY

Engineering Services 7411 Fullerton Street, Suite 300 Jacksonville, FL 32256 E-Mail: Larry.Romaine@railamerica.com Direct Dial 904-538-6054

DATE: June 14, 2011

Docketing Division Public Utilities Commission of Ohio 180 East Broad Street Columbus, OH 43215

SUBJECT:

PUCO Case No.: 10-618-RR-FED

IORY# IORYGC10016 XRL# VEM09-24834

Pickerington Road - AAR\DOT# 228945G

Carrol, (Fairfield), OH

To whom it may concern:

This correspondence is to formally request that the Public Utilities Commission of Ohio grant an extension of the completion date for Case No. 10-618-RR-FED to September 19, 2011. The IORY has successfully met all dates with regard to the Railroad portion of this project; warning device installation has been completed and this crossing was placed in service on June 09, 2011. It is currently operating simultaneously with the adjacent traffic signal system per instruction received from the ORDC on June 07, 2011, and therefore does not yet fulfill the operational requirement of advanced pre-emption as set forth by PUCO Case No. 10-618-RR-FED and associated documentation. The IORY has been notified by the ORDC of an availability lead time of up to 60 days for modules that will allow for advanced pre-emption operation of the interconnected traffic control system. The IORY therefore requests an extension of this project's completion date to accommodate future mobilization of personnel, configuration of equipment and testing required upon the installation of necessary traffic control system components by ODOT District 5.

If you have any questions, please feel free to contact me.

Thank you,

Larry Romaine

AVP - Engineering Services

James & forame

cc:

Joe Spirk - Regional Chief Engineer

Mr. Bill Kelly - General Manager (IORY)

Mr. Terry Frank - Project Manager (Xorail)

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business. _Date Processed_|||N 1 4 2011 SIM Technician__

Page 1 of 1