

139 East Fourth Street, R. 1212Main P.O. Box 960 Cincinnati, Ohio 45201-0960 Tel: 513-287-4337 Fax: 513-287-4386 dianne.kuhnell@duke-energy.com

Dianne B. Kuhnell. Senior Paralegal

VIA OVERNIGHT MAIL

October 25, 2011

Public Utilities Commission of Ohio **Docketing Division** 13th Floor 180 East Broad Street Columbus, OH 43215-3716

Re: Case No. 10-2788-GA-RDR

Dear Sir or Madam:

Enclosed please find an original and 12 copies of the 2011 Third Quarter Progress Report for the AMRP Program in the above-referenced cases.

Please return two file-stamped copies to me in the overnight mail envelope provided.

Sincerely,

Dianne B. Kuhnell Senior Paral

Senior Paralegal

RECEIVED-DOCKETING DIV

2011 OCT 26 AM 9: 26

PUCO

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business. Date Processed_

BEFORE THE

PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application of Duke Energy Ohio for an Adjustment to Rider AMRP Rates)	Case No. 10-2788-GA-RDR
In the Matter of the Application of Duke Energy Ohio for Tariff Approval)	Case No. 10-2789-GA-ATA

PROGRESS REPORT FOR THE THIRD QUARTER OF 2011

Duke Energy Ohio, Inc. hereby submits the attached 2011 AMRP Construction Jobs – Third Quarter Report.

Respectfully submitted,

DUKE ENERGY OHIO, INC.

Rocco D'Ascenzo

Assistant General Counsel

Duke Energy Ohio

139 East Fourth Street Room 1212 Main

P.O. Box 960

Cincinnati, Ohio 45201

(513) 287-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S.mail or overnight delivery on October 25, 2011.

Larry S. Sauer, Esq.	William L. Wright, Esq.
Joseph P. Serio, Esq.	Assistant Attorney General
Michael E. Idzkowski, Esq.	Public Utilities Commission of Ohio
Ohio Consumers' Counsel	180 East Broad Street, 9th Floor
10 West Broad Street, Suite 1800	Columbus, Ohio 43215
Columbus, OH 43215-3420	
Thomas Lindgren, Esq.	
Assistant Attorney General	
Public Utilities Commission of Ohio	
180 East Broad Street, 9th Floor	
Columbus, Ohio 43215	

<u>Duke Energy Ohio</u> 2011 AMRP Construction Jobs 3rd Quarter Progress Report

JOBS WITH MAIN COMPLETED

Job <u>Number</u>	Work Order Number	Job <u>Name</u>	Actual <u>Length</u>	Length <u>To Date</u>	Remaining <u>Main</u>	Percentage Complete
1068248	E0621	MOD 452	16,866	16,866	0	100%
193131	E5408	MOD 559	8,298	8,298	0	100%
193134	E8724	MOD 609	10,067	10,067	0	100%
193150	E8727	MOD 562	1,807	1,807	0	100%
1311831	E8945	MOD 484	15,465	15,465	0	100%
193140	F0105	MOD 488	16,366	16,366	0	100%
193141	F6626	MOD 494	15,492	15,492	0	100%
193144	F9170	MOD 534	11,636	11,636	0	100%
193136	G0614	MOD 404	10,115	10,115	0	100%
193143	G0967	MOD 523	13,227	13,227	0	100%
1001096	G0971	MOD 579	15,288	15,288	0	100%
1755968	G2239	RUTLAND AVE	531	531	0	100%
1662280	G2554	MOD 630	1,626	1,626	0	100%
541547	G2626	SULLIVAN	2,292	2,292	0	100%
2181667	G2935	DANA	1,633	1,633	0	100%
2063752	G3079	ALCOR	958	958	0	100%
		Totals	141,667	141,667	00	100.0%

<u>Duke Energy Ohio</u> 2011 AMRP Construction Jobs 3rd Quarter Progress Report

JOBS REMOVED FROM 2011 AMRP CONSTRUCTION PROGRAM

Job <u>Number</u>			 ual Length gth To Dat		Remaining <u>Main</u>	Percentage Complete	
193148 1557073		MOD 560 MOD 507	10,190 10,790	0	10,190 10,790	0% 0%	

<u>Duke Energy Ohio</u> 2011 AMRP Construction Jobs Third Quarter Update

<u>JOBS</u>

Job	Work Order			Main _		P	lastic Main					Steel	Main _			
<u>Number</u>	<u>Number</u>	Job Name	Contractor	<u>Estimate</u>	2 Inch	4 Inch	6 Inch	8 Inch	12 inch	3 Inch	4 Inch	6 Inch	8 Inch	12 Inch	16 Inch	20 Inch
2254889	G3293	MOD 634	MILLER	1,597,850	138	157	58		60						6,788	
2331268	G3595	GREENLAND PL	AMS	104,633		899	50									
2331324	G3596	RELLEUM RD	AMS	355,045		1,930	446									
2297796	G3695	KUGLER MILL RD	AMS	40 107		330										
1669594	G3786	NORTH BEND	AMS	379,040					2,470							
		Totals		2,476,675	138	3,316	554		2,550	0	0		0	0	6,788	0