



FILE

RECEIVED-DOCKETING DIV

2012 JAN 23 AM 9:54

PUCO

VIA OVERNIGHT MAIL

January 20, 2012

Public Utilities Commission of Ohio
Docketing Division
13th Floor
180 East Broad Street
Columbus, OH 43215-3716

Re: Case No. 10-2788-GA-RDR

/ 10-2789-GA-ATA

Dear Sir or Madam:

Enclosed please find an original and 12 copies of the 2011 Fourth Quarter Progress Report for the AMRP Program in the above-referenced cases.

Please return two file-stamped copies to me in the overnight mail envelope provided.

Sincerely,

Dianne B. Kuhnell
Senior Paralegal

cc: All parties of record (w/encl.)
Peter Chace w/encl.
Steve Puican w/encl.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician _____ Date Processed JAN 23 2012

139 East Fourth Street, R. 1212Main
P.O. Box 960
Cincinnati, Ohio 45201-0960
Tel: 513-287-4337
Fax: 513-287-4386
dianne.kuhnell@duke-energy.com

Dianne B. Kuhnell,
Senior Paralegal

7

BEFORE THE

2012 JAN 23 AM 9: 54

PUBLIC UTILITIES COMMISSION OF OHIO

PUCO

In the Matter of the Annual Application)	
of Duke Energy Ohio for an)	Case No. 10-2788-GA-RDR
Adjustment to Rider AMRP Rates)	


In the Matter of the Application of)	
Duke Energy Ohio for Tariff Approval)	Case No. 10-2789-GA-ATA

PROGRESS REPORT FOR THE FOURTH QUARTER OF 2011

Duke Energy Ohio, Inc. hereby submits the attached 2011 AMRP Construction Jobs –
Fourth Quarter Report.

Respectfully submitted,


DUKE ENERGY OHIO, INC.



Rocco D'Ascenzo
Assistant General Counsel
Duke Energy Ohio
139 East Fourth Street Room 1303 Main
P.O. Box 960
Cincinnati, Ohio 45201
(513) 287-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S.mail or overnight delivery on January 20, 2012.



Rocco D'Ascenzo

<p>Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, OH 43215-3420</p>	<p>William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215</p>
<p>Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215</p>	

Duke Energy Ohio
2011 AMRP Construction Jobs
4th Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
193124	F1284	MOD 419	12,961	12,387	574	96%
193137	F6365	MOD 461	7,258	6,586	672	91%
193147	F6627	MOD 541	11,445	10,340	1,105	90%
1001096	G0971	MOD 579	15,768	15,468	300	98%
1916401	G2577	MOD 584	10,693	9,876	817	92%
1669594	G3786	NORTH BEND	1,825	1,680	145	92%
Totals			59,950	56,337	3,613	94.0%

Duke Energy Ohio
2011 AMRP Construction Jobs
4th Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
1068248	E0621	MOD 452	16,866	16,866	0	100%
915925	E3837	MOD 392	8,318	8,318	0	100%
989508	E5407	MOD 418	9,876	9,876	0	100%
193131	E5408	MOD 559	8,298	8,298	0	100%
989471	E6026	MOD 396	16,883	16,883	0	100%
578138	E7005	MOD 578	15,747	15,747	0	100%
287983	E7026	MOD 455	8,878	8,878	0	100%
193134	E8724	MOD 609	10,067	10,067	0	100%
193145	E8725	MOD 535	2,956	2,956	0	100%
193146	E8726	MOD 536	2,142	2,142	0	100%
193150	E8727	MOD 562	1,807	1,807	0	100%
1311831	E8945	MOD 484	15,465	15,465	0	100%
193138	F0104	MOD 465	1,554	1,554	0	100%
193140	F0105	MOD 488	16,366	16,366	0	100%
193153	F6625	MOD 588	10,814	10,814	0	100%
193141	F6626	MOD 494	15,492	15,492	0	100%
193125	F7405	MOD 425	10,639	10,639	0	100%
193142	F9167	MOD 510	18,888	18,888	0	100%
599806	F9169	MOD 519	13,326	13,326	0	100%
193144	F9170	MOD 534	11,636	11,636	0	100%
193136	G0614	MOD 404	10,115	10,115	0	100%
897231	G0781	MOD 500	11,462	11,462	0	100%
602052	G0898	MOD 497	6,273	6,273	0	100%
193143	G0967	MOD 523	13,227	13,227	0	100%
1000497	G0968	MOD 426	18,931	18,931	0	100%
1216458	G1398	MOD 582	13,322	13,322	0	100%
614301	G1520	Short Vine	1,265	1,265	0	100%
1551636	G1730	MOD 635	1,329	1,329	0	100%
1561525	G1731	MOD 636	4,161	4,161	0	100%
1719802	G1864	MOD 457	7,702	7,702	0	100%
1755968	G2239	RUTLAND AVE	531	531	0	100%
1662280	G2554	MOD 630	1,626	1,626	0	100%
1950779	G2618	TONY CT	327	327	0	100%
541547	G2626	SULLIVAN	2,292	2,292	0	100%
2109536	G2673	CLARETTA DR	573	573	0	100%
2181667	G2935	DANA	1,633	1,633	0	100%
2182005	G2937	MOD 633	6,146	6,146	0	100%
2063752	G3079	ALCOR	958	958	0	100%
2198804	G3083	MOD 542	12,926	12,926	0	100%
2252101	G3593	FLORA AVE	1,098	1,098	0	100%
2331268	G3595	GREENLAND PL	982	982	0	100%
1945012	G3641	INTERWOOD	721	721	0	100%
2297796	G3695	KUGLER MILL RD	352	352	0	100%
2783650	G6013	SP GR-CHAMBERS TO DANE	148	148	0	100%
Totals			334,118	334,118	0	100.0%

Duke Energy Ohio
2011 AMRP Construction Jobs
4th Quarter Progress Report

JOBS REMOVED FROM 2011 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
193148	F6366	MOD 560	10,190	0	10,190	0%
1557073	G1659	MOD 507	10,790	0	10,790	0%
2254889	G3293	MOD 634	7,221	0	7,221	0%
2331324	G3596	RELLEUM RD	2,376	0	2,376	0%
			30,577	0	30,577	0%

Duke Energy Ohio
2011 AMRP Construction Jobs
Fourth Quarter Update

JOBS

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main					Steel Main								
					2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	3 Inch	4 Inch	6 Inch	8 Inch	12 Inch	16 Inch	20 Inch		
2783650	G6013	SP GR-CHAMBERS TO DANE	COMPANY	42,355		148												
Totals				42,355	0	148	0	0	0	0	0	0	0	0	0	0	0	0