

**FAX****PUCO****2012 MAR 27 AM 11:06****RECEIVED-BOOKETING DIV**

March 27, 2012

Mr. Todd A. Snitchler, Chairman  
Public Utilities Commission of Ohio  
180 East Broad Street  
Columbus, Ohio 43215-3793

In the Matter of the Authorization of )  
Cleveland Commercial Railroad to Begin a ) Case No. 10-821-RR-FED  
Consolidation Project in the City of Bedford, )  
Cuyahoga County. )

This letter is to request an extension of the project completion date from March 31, 2012, to April 30, 2012.

Railroad Traffic Control (RTC), will not be able to complete this project by March 31, 2012, due to a delay in relocating several utility wires that prevent the Powers Road gate from operating. The City of Bedford has been in contact with the utilities to relocate the wires and is awaiting a completion date from them.

This matter has been discussed with Mr. George Martin who concurs in this request.

Respectfully,

Michael J. Kole  
President

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.  
Technician AN Date Processed MAR 27 2012