

FILE

RECEIVED-DOCKETING DIV
2012 MAY 25 PM 1:22
PUCO

May 25, 2012

Mr. Todd A. Snitchler, Chairman
Public Utilities Commission of Ohio
180 East Broad Street
Columbus, Ohio 43215-3793

In the Matter of the Authorization of)
Cleveland Commercial Railroad to Begin a) Case No. 10-821-RR-FED
Consolidation Project in the City of Bedford,)
Cuyahoga County.)

This letter is to request an extension of the project completion date from May 31, 2012, to June 30, 2012.

Railroad Traffic Control (RTC), will not be able to complete this project by May 31, 2012, due to a delay in relocating several utility wires that prevent the Powers Road gates from operating. The utility company has set the poles and has relocated one of the wires. However there are additional wires yet to be moved as of this date. The City of Bedford has been in contact with the utilities with respect to relocating the remaining wires and is awaiting a final completion date from them.

Regarding the pre-emption, the final component has been furnished to CCR by the traffic signal control company. It has been installed. However Signal Service Company says that pre-emption circuitry yet needs to be programmed and that requires the expertise of the manufacturers technician. CCR has strongly suggested that the programming take place no later than Tuesday 5-29-2012, so that our contractor, RTC, can do an operational test.

This matter has been discussed with Mr. George Martin who concurs in this request.

Respectfully,



Michael J. Kole
President

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician MS Date Processed 5/25/12