



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

February 2, 2015

Mr. George Martin
PUCO

Mr. Tim Perkins
ORDC

Ms. Jill Henry
PUCO

Ms. Cathy Stout
PUCO

RE: Case # 14-774-RR-FED Middletown, Butler County, OH TR 4 (Franklin Madison Road) DOT 152434G
MP BE 41.48 PID 97249 CSXT OP # OH0979

CSXT is requesting a completion date extension of 180 days (6 months) for the above grade crossing upgrade. The work has been Ordered by the PUCO to be completed by February 13, 2015.

CSXT requests the extension due to the required relocation of overhead communication and power lines that will obstruct the signal in the NW quadrant. Both utilities, Duke Energy and Time Warner Cable, have been contacted regarding the required relocation. Neither utility has submitted CSX permit applications for the required work. Updates on the required relocation will be given as new information comes available.

Thank you.

Amanda J. DeCesare, Project Manager II
Public Projects CSX Transportation

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

2/2/2015 12:59:46 PM

in

Case No(s). 14-0774-RR-FED

Summary: Request 14-0774-RR-FED Middletown, Butler County, OH TR 4 Franklin Madison Road PID 97249 electronically filed by Mrs. Vicki B Sowder on behalf of CSX Transportation