



CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042

July 23, 2015

Mr. George Martin
Ms. Jill Henry
PUCO

Ms. Catherine Stout
ORDC

RE: Case # 14-774-RR-FED
PID 97249
Middletown, Butler County, OH
TR 4 (Franklin Main)
DOT 152 434G
MP BE 41.48
CSXT OP # OH0979

REQUEST FOR 6 MONTH EXTENSION

Current deadline is August 14, 2015

CSX formally request an extension on this project of 6 months.

This project involved installation of curbing as directed by the ORDC. CSX would relocate the signal in the NW quadrant when the new curbing was in place.

On February 20, 2015 CSX requested a 6 month extension for this project and the PUCO granted that extension with a new adjusted deadline of August 14, 2015.

CSX is having a difficult time locating a concrete contractor that will do this work within the railroad right of way. With Mr. Forte's retirement and CSX inability to locate a concrete contractor to complete this work CSX request that an additional 6 month extension be granted to complete this work.

CSX request the additional time in case Duke Energy or Time Warner Cable will be needed to raise or relocate the overhead lines on the west side of the roadway. The need to relocate the overhead lines will not become known until the curbing has been placed. Duke and Time Warner Cable have held a jobsite meeting and both agree that they should have no involvement with the proposed relocation of the facilities.

Thank you

Troy Creasy

Project Manager II

CSX Public Projects (NC, VA, DC, MD, DE, WV, OH*)

(O) 804-226-7718 | (F) 904-245-4412

1610 Forest Ave, Suite 120, Richmond VA 23229

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

7/23/2015 3:46:43 PM

in

Case No(s). 14-0774-RR-FED

Summary: Request Extension Request Middletown, Butler County, OH PID 97249 TR 4
(Franklin Main) DOT 152434G MP BE 41.48 CSXT OP # OH0979 electronically filed by Mrs.
Vicki B Sowder on behalf of CSX Transportation