



CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042

July 23, 2015

Mr. George Martin
Ms. Jill Henry
PUCO

Ms. Catherine Stout
ORDC

RE: Case # 14-1900-RR-FED
PID 98176
Hamilton, Butler County, OH
Rockford Drive
DOT 154 060K
MP BD 28.49
CSXT OP # OH1015

REQUEST FOR 3 MONTH EXTENSION

Current deadline is August 14, 2015

CSX formally request an extension on this project of 3 months.

CSX received the ORDER for the installation of flashing light signals and gates at the Rockford Drive grade crossing.

With the summer work load this project was mistakenly given an adjusted due date of January 2016 and got moved back on the schedule. This was an error in scheduling. The house has been wired and materials have been ordered therefore CSX request a deadline extension of 3 months.

Thank you

Troy Creasy
Project Manager II
CSX Public Projects (NC, VA, DC, MD, DE, WV, OH*)
(O) 804-226-7718 | (F) 904-245-4412
1610 Forest Ave, Suite 120, Richmond VA 23229

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

7/23/2015 3:53:18 PM

in

Case No(s). 14-1900-RR-FED

Summary: Request Extension Request Hamilton, Butler County, OH Rockford Drive PID
98176 DOT 154060K MP BD 28.49 CSXT OP # OH1015 electronically filed by Mrs. Vicki B
Sowder on behalf of CSX Transportation