

FILE

**Public Utilities
Commission of Ohio**

Memo

To: Docketing Division
From: Jill Henry, Rail Specialist, Rail Division
Cc: PUCO Legal Department
Date: 2/3/16



RECEIVED-DOCKETING DIV
2016 FEB -3 AM 11:52
PUCO

Re: PUCO Case No. 14-1036-RR-STP- In the matter of a request for the LED Upgrades on the Ohio South Central Railroad in Vinton and Jackson Counties.

On June 5, 2014, Commission Staff and the Indiana Eastern Railroad DBA Ohio South Central Railroad (OSCR) entered into an agreement (attached) whereby LED Upgrades would be installed at three crossings in Jackson and Vinton County, Ohio.

On July 23, 2014, the Commission issued a Finding and Order approving the project and requiring that construction be completed by July 23, 2015.

The following crossing project has been completed:

	Street	DOT#	County	Date of Completion
1)	SR 160	(155-144V)	Vinton County	9/11/15

Upgrades were not completed on two SR 93 crossings (DOT# 151-468X and 151-479K). This portion of the line is no longer in service and anticipated customers have not been contracted for service.

Accordingly, the above case may be closed.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician A Date Processed 2/3/16