

Memo

To: Docketing Division
From: George Martin, Grade Crossing Planner, Rail Division
Re: PUCO Case No. 15-1570-RR-FED, Request by Wheeling & Lake Erie Railway for a 30-day extension of time to complete a grade crossing project
Date: July 7, 2016

By its Finding & Order issued on October 7, 2015, the Commission ordered, in part, that the Wheeling & Lake Erie Railway (WE) install mast-mounted flashing lights and roadway gates at Wayne County, near Dalton, Wenger Rd/CR 7, DOT# 473166K, on or before July 7, 2016.

On July 1, 2016, Tim Andrews, Signal & Communications Supervisor, WE, filed in the docket a request for a 30-day extension of time to complete the project. Mr. Andrews states that WE is awaiting Ohio Edison's installation of "remaining power poles". All other associated work at the crossing has been completed.

Staff recommends that Attorney Examiner grant the extension, but inform WE that Commission staff can assist with utility issues, and in this instance, if notified in advance, may have eliminated the need for an extension.

C: Legal Department

RECEIVED-DOCKETING DIV.
2016 JUL -7 AM 9:28
PUCO