

Memo

To: Docketing Division
From: Jill Henry, Rail Specialist, Rail Division
Cc: PUCO Legal Department
Date: 7/6/17
Re: PUCO Case No. 16-1281-RR-STP- In the Matter of a Request for the Installation of Active Warning Devices at the Wheeling & Lake Erie Railway Company Grade Crossing Trux Street/SR 603 (DOT#001-976A), in Plymouth, Ohio.

On June 13, 2016, Commission Staff (PUCO), the Ohio Rail Development Commission (ORDC), Wheeling & Lake Erie Railroad (WE), and the Village of Plymouth (LHA) entered into an agreement whereby active grade crossing warning devices would be installed in the Village of Plymouth, at Trux Street/SR 603 (DOT#001-976A).

On July 6, 2016, the Commission issued a Finding and Order approving the project and ordering project completion by July 6, 2017.

On June 30, 2017, Staff received a request for a 60 day extension to the project deadline (see attached). In the request, WE states that, due to material delays, they do not have the material package yet for installation. Their contractor is expecting for the package to be delivered in the next month so that it can be built and be shipped to them for installation.

Staff recommends the project deadline extension for this project.

WHEELING & LAKE ERIE RAILWAY COMPANY

Tim Andrews
Signal & Communication Supervisor

100 East First Street
Brewster, OH 44613

Tel. 330-767-7255

tandrews@wlerwy.com

Fax: 330-767-3213

Public Utilities Commission of Ohio
Docketing Division
180 East Broad Street
Columbus, Ohio 43215-3793

30 June 2017

Request to Modify Order, case No. 16-1281-RR-STP

Dear Commission,

This letter is a request to extend the deadline for the above referenced project for an additional 60 days. We have completed a survey of this crossing and mailed out letters to the property owner who will be losing part of a driveway due to bungalow placement. Due to some delays we were unable to get the order going for the material which has pushed the date back. We are expecting the material to arrive next month so we can get this package built and shipped to us. As soon as the material is on the ground we will push to get this crossing installed. The current ordered due date is July 6, 2017.

Respectfully,

Tim Andrews

A handwritten signature in black ink, appearing to read 'Tim Andrews', written over a horizontal line.

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

7/6/2017 4:16:44 PM

in

Case No(s). 16-1281-RR-STP

Summary: Memorandum In the Matter an Extension Request for the Installation of Active Warning Devices at the Wheeling & Lake Erie Railway Company Grade Crossing Trux Street/ SR 603 (DOT#001-976A), in Plymouth, Ohio. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division