

Memo

TO: Docketing Division

From: Jill Henry, Rail Specialist, Rail Division

Cc: PUCO Legal Department

Date: 10/11/17

Re: PUCO Case No. 16-2438-RR-FED- In the Matter of a Request for the Installation of Active Warning Devices at IORY Railroad Crossings, DOT#151-970W, Cuba Road, & DOT#151-957H, Doan Street, in Clinton County, Ohio.

On August 22, 2016, the Ohio Rail Development Commission (ORDC) authorized funding for Indiana & Ohio Railway (IORY) to install lights and gates at the Cuba Road, DOT#151-970W, and Doan Street, DOT#151-957H, grade crossings in Clinton County, Ohio. The crossings were surveyed on April 25, 2016 and were found to warrant the upgrades.

On January 25, 2017, the Commission issued a Finding and Order approving the project and requiring project completion by October 25, 2017.

On October 3, 2017, IORY filed a request for a 30 day extension. The contractor, Progress Rail, informed IORY that there was a delay in the delivery of the project materials. According to the request, the contractor is scheduled to begin work the first week of November 2017.

Staff recommends the 30 day extension.



October 3, 2017

Ohio Public Utilities Division
PUCO Docketing Division
180 E Broad St
Columbus, OH 43215-3793

Subject: REQUEST FOR EXTENSION – Doan Street, Wilmington, Clinton County, Ohio
Upgrade to Lights and Gates – Case: 16-2438-RR-FED

Reference: Agency ID: Doan Street (PID 103223)
AAR/DOT #: 151957H
RR Reimb.#: 16IORY21R
IORY #: Milepost: MP 55.55
Midland Subdivision

PUCO Docketing Division:

Patrick Engineering (Patrick), on behalf of the Indiana & Ohio Railway Company, is requesting a 30-day extension for the above-referenced project since the Contractor (Progress Rail) has just informed us that there is a delay in their materials delivery.

The project was awarded to Progress Rail Services with a vendor agreement and purchase order (PO) provided. The project power service for the new equipment has been connected, and a PO has been secured for the flagging. The order deadline is October 25, 2017 for completion, and the contractor expects to begin work the first week of November and be completed by mid-November, 2017.

Please feel free to contact me at 614-354-4933 if you have any questions regarding this submission.

Sincerely,

PATRICK ENGINEERING INC.

Joseph S. Bolzenius
Joseph Bolzenius, PE
Public Projects Consultant – Project Manager

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

10/11/2017 11:14:41 AM

in

Case No(s). 16-2438-RR-FED

Summary: Response In the Matter of a Request for an Extension to the Installation of Active Warning Devices at IORY Railroad Crossings, DOT#151-970W, Cuba Road, & DOT#151-957H, Doan Street, in Clinton County, Ohio. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division