



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

October 27, 2017

Mr. Eric Neff, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 16-2434-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Nova, Ashland Co., OH
Crossing Name: TR 1101
DOT # 142 101D
PID 103322
MP: BG-183.39
CSXT OP #: OH1130

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of October 25, 2017

CSX construction teams have been working on this crossing since September 26th, 2017. This area is undergoing PTC upgrades causing some delays to the construction. Additionally, it was discovered after teams mobilized that some material was missing from the material order. The construction team planned to have the crossing in-service by the October 25, 2017 deadline, but could not complete all work in time. Currently, the house is wired and in-service is anticipated for Tuesday, November 7, 2017.

CSX formally requests approval of a 30 day extension making the new deadline date of November 25, 2017.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

10/27/2017 12:00:23 PM

in

Case No(s). 16-2434-RR-FED

Summary: Request Extension for Nova, Ashland Co., OH - TR 1101, Installation of Active Warning Devices, DOT 142101D, PID 103322, OH1130 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation