

Amanda J. DeCesare Project Manager – Public Projects CSX Transportation, Inc. 500 Meijer Drive Suite 305 Florence, KY 41042 (859) 372-6124 Amanda\_DeCesare@csx.com

April 27, 2018

Mr. Don Damron, ORDC Ms. Jill Henry, PUCO Ms. Cathy Stout, ORDC

RE: Case # 17-0628-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Belmore, Putnam County, OH

Crossing Name: Oak Street-155744L - BE-160.54 - Upgrade to Flashing Lights and Roadway Gates

Main Street - 155745T - BE-160.62 - Upgrade to Flashing Lights and Roadway

Gates

Elm Street - 155746A - BE-160.69 - Close Crossing to Vehicles and Pedestrians -

NOTE CROSSING IS CLOSED

PID 102593 CSXT OP #: OH1151

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED completion date May 12, 2018

Due to the limited crew availability while PTC is being completed, the work regarding crossing 155747G will be delayed.

Construction start date for the Belmore, OH projects at Oak St, Main St., Elm St. and Ridge Rd is 5/8/2018.

CSX formally requests approval of a 30 day extension making the new deadline date June 12, 2018.

Amanda J. DeCesare

Project Manager Public Projects 500 Meijer Drive Suite 305 Florence, KY 41042

(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

**Commission of Ohio Docketing Information System on** 

4/27/2018 11:52:20 AM

in

Case No(s). 17-0628-RR-FED

Summary: Request 30 Day Extension for Belmore, Putnam Co., OH, PID 102593, Crossing Warning Devices, OH1151 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation