



Amanda J. DeCesare  
Project Manager – Public Projects  
CSX Transportation, Inc.  
500 Meijer Drive Suite 305  
Florence, KY 41042  
(859) 372-6124  
Amanda\_DeCesare@csx.com

October 12, 2018

Mr. Don Damron, ORDC  
Ms. Jill Henry, PUCO  
Ms. Cathy Stout, ORDC

RE: Case # 17-1983-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Oxford, Butler County, OH  
Crossing Name: Chestnut St – 154079C – BD-38.9 – Installation of Traffic Pre-Emption  
PID: 105117  
CSXT OP #: OH1176

REQUEST FOR 30 DAY EXTENSION - Installation of Traffic Pre-Emption – ORDERED completion date  
October 18, 2018

Due to the theft of the material for the project from the storage container located in the Hamilton, Ohio  
railyard, the work regarding crossing 154079C will be delayed.

CSX Transportation, Inc. has ordered all missing material and is currently awaiting delivery. Once the  
material has arrived to the site the field will be able to complete the work within 2-3 working days.  
Work is anticipated to be complete by the end of October.

Prior to the theft occurrence in late June, the CSX field forces were approximately 50% complete with  
the project.

CSX formally requests approval of a 30 day extension making the new deadline date November 18,  
2018.

Amanda J. DeCesare  
Project Manager Public Projects  
500 Meijer Drive Suite 305  
Florence, KY 41042  
(859) 372-6124

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**10/12/2018 12:15:23 PM**

**in**

**Case No(s). 17-1983-RR-FED**

Summary: Request Extension-Oxford, Butler Co., OH, E. Chestnut St, DOT 154079C, OH1176, PID 105117 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation