



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

October 31, 2018

Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC
Mr. James Tucker, ORDC

RE: Case # 18-0055-RR-FED REQUEST FOR 60 DAY EXTENSION

Crossing Location: Barberton, Summit County, OH
Crossing Name: Waterloo Road – 503539W – BG-135.08 – Installation of 12" LEDs
PID: 106421
CSXT OP #: OH1214

REQUEST FOR 60 DAY EXTENSION - Installation of 12" LEDs – ORDERED completion date October 31, 2018

Due to an error with our internal material ordering system, the material for this project has been delayed. The material has been reordered and will be expedited. Material for the project is anticipated to arrive within the next 30 days. The field is ready to install and will have the work complete within a week of material being delivered.

CSX formally requests approval of a 60 day extension making the new deadline date December 31, 2018.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

10/31/2018 10:23:32 AM

in

Case No(s). 18-0055-RR-FED

Summary: Request Extension for Barberton, Summit Co., OH, Waterloo Rd, DOT 503591W, BG-135.08, 12" LED Upgrade, OH1214, PID 106421 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation