

# Memo

To: Docketing Division

From: Jill Henry, Rail Specialist, Rail Division

Cc: PUCO Legal Department

Date: 11/7/2018

Re: PUCO Case No. 18-55-RR-FED- In the Matter of a Request for Upgrades to the Active Warning Devices at CSX Transportation Inc. Grade Crossing, DOT# 503-591W, on Waterloo Road in Summit County, Ohio.

---

On November 27, 2017, the Ohio Rail Development Commission (ORDC) authorized funding for CSX Transportation, Inc. (CSX) to upgrade the active warning devices to LED lights at the Waterloo Road, DOT#503-591W, grade crossing in Summit County, Ohio. The crossing was surveyed, on March 28, 2017, and was found to warrant the upgrades.

On January 31, 2018, the Commission approved the project and ordered completion by October 31, 2018.

On October 31, 2018, CSX filed for a 60 day extension. In the request, CSX states that due to an error in their material ordering system, the material for this project has been delayed. They expect to receive this material within 30 days and the field crews are ready to install and complete the work within a week of the material being delivered.

ORDC has indicated to Staff that they not opposed to the extension request. Staff recommends that the Commission grant the 60 day extension request.



Amanda J. DeCesare  
Project Manager – Public Projects  
CSX Transportation, Inc.  
500 Meijer Drive Suite 305  
Florence, KY 41042  
(859) 372-6124  
Amanda\_DeCesare@csx.com

October 31, 2018

Ms. Jill Henry, PUCO  
Ms. Cathy Stout, ORDC  
Mr. James Tucker, ORDC

RE: Case # 18-0055-RR-FED REQUEST FOR 60 DAY EXTENSION

Crossing Location: Barberton, Summit County, OH  
Crossing Name: Waterloo Road – 503539W – BG-135.08 – Installation of 12" LEDs  
PID: 106421  
CSXT OP #: OH1214

REQUEST FOR 60 DAY EXTENSION - Installation of 12" LEDs – ORDERED completion date October 31, 2018

Due to an error with our internal material ordering system, the material for this project has been delayed. The material has been reordered and will be expedited. Material for the project is anticipated to arrive within the next 30 days. The field is ready to install and will have the work complete within a week of material being delivered.

CSX formally requests approval of a 60 day extension making the new deadline date December 31, 2018.

Amanda J. DeCesare  
Project Manager Public Projects  
500 Meijer Drive Suite 305  
Florence, KY 41042  
(859) 372-6124

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**10/31/2018 10:23:32 AM**

**in**

**Case No(s). 18-0055-RR-FED**

**Summary: Request Extension for Barberton, Summit Co., OH, Waterloo Rd, DOT 503591W, BG-135.08, 12" LED Upgrade, OH1214, PID 106421 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation**

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**11/7/2018 10:40:44 AM**

**in**

**Case No(s). 18-0055-RR-FED**

Summary: Response In the Matter of an Extension Request for Upgrades to the Active Warning Devices at CSX Transportation Inc. Grade Crossing, DOT# 503-591W, on Waterloo Road in Summit County, Ohio. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division