

A memorandum in support is attached.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

MEMORANDUM IN SUPPORT

By Finding and Order of October 20, 2017, NSRC was authorized to install lights and gates at the 66th Street grade crossing in Cincinnati, Hamilton County.

Utility concerns have delayed installation and cut-in. Specifically, NSRC has worked with Duke Energy to resolve an overhead conflict, but remains in the process of evaluating/resolving a potential underground conflict, involving Qwest; once resolved, NSRC will need an estimated 32 gang-days to complete installation and cut-in.

For the foregoing reasons, NSRC respectfully requests that the project completion deadline for this crossing be extended through May 18, 2019.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

PROOF OF SERVICE

A copy of the foregoing *Request to Extend Construction Deadline* was filed electronically with the Commission this 4th day of January, 2019. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

/s/ D. Casey Talbott

Attorney for Norfolk Southern
Railway Company

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

1/4/2019 4:56:10 PM

in

Case No(s). 17-1965-RR-FED

Summary: Request Request to Extend Construction Deadline electronically filed by Mr. D. Casey Talbott on behalf of Norfolk Southern Railway Company