BEFORE THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Authorization of

Norfolk Southern Railway to Install

New Active Warning Devices at Four :

Grade Crossings in the City of Dayton,

Montgomery County.

Case No. 17-1508-RR-FED

REQUEST TO EXTEND

CONSTRUCTION DEADLINE

D. Casey Talbott (0046767)

(Counsel of Record)

EASTMAN & SMITH LTD.

One SeaGate, 24th Floor

P.O. Box 10032

Toledo, Ohio 43699-0032

Telephone: (419) 241-6000

Fax: (419) 247-1777

E-Mail: dctalbott@eastmansmith.com

:

Attorneys for Norfolk Southern

Railway Company

Norfolk Southern Railway Company ("NSRC") respectfully requests an extension of time of five (5) months – through July 11, 2019 – within which to complete the final one of four involved construction projects in Dayton, Montgomery County.

A memorandum in support is attached.

Respectfully submitted, EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott One SeaGate, 24th Floor P.O. Box 10032 Toledo, Ohio 43699-0032 Telephone: (419) 241-6000

Fax: (419) 247-1777

E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern Railway Company

MEMORANDUM IN SUPPORT

Recall that this case involves construction projects at four separate grade crossings in Dayton, Montgomery County: Irwin Street (DOT #527818F), Miami Chapel Road (DOT #524629Y), Findlay Street (DOT #527819M), and Stewart Street (DOT #524628S).

Substantial progress has been made – specifically, Irwin was placed in-service as of November 5, 2018, Miami Chapel was placed in-service on February 4, 2019, and weather permitting, Findlay is expected to be placed in-service on February 12, 2019.

But outstanding utility conflicts have delayed final construction and cut-in at the remaining crossing – specifically, Stewart.

In response to NSRC's most recent extension request, the Commission requested that NSRC provide further information regarding any outstanding conflicts, as well as a plan and timeframe for anticipated resolution/cut-in.

By way of greater information: There are multiple remaining overhead utility conflicts (Dayton Power & Light, Spectrum/Charter, and Windstream/Crown Castle) involving shared poles.

NSRC is working with the involved utilities, toward resolving same – specifically, to NSRC's

2

understanding, both Spectrum/Charter and Windstream/Crown Castle intend to transfer their utilities to

new poles. Related permitting concerns have been resolved, and the involved utility companies are

now following toward construction which includes running a new strand and fiber across the tracks,

with a requisite three week lead time. Once the utility conflicts are resolved, then NSRC anticipates

that it will need an additional seven (7) weeks or thereabouts (the estimate provided to and approved by

the ORDC) within which to complete construction and cut-in.

For the foregoing reasons, NSRC respectfully requests that the Commission grant it a

further extension of time here, through July 11, 2019, within which to complete construction at Stewart.

NSRC has been in contact with the ORDC with respect to the above, toward resolving

related concerns, including federal funding.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott

One SeaGate, 24th Floor

P.O. Box 10032

Toledo, Ohio 43699-0032

Telephone: (419) 241-6000

Fax: (419) 247-1777

E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern

Railway Company

3

PROOF OF SERVICE

A copy of the foregoing **Request to Extend Construction Deadline** was filed electronically with the Commission this 8th day of February, 2019. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

/s/ D. Casey Talbott
Attorney for Norfolk Southern
Railway Company

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

2/8/2019 2:40:24 PM

in

Case No(s). 17-1508-RR-FED

Summary: Request Request to Extend Construction Deadline electronically filed by Mr. D. Casey Talbott on behalf of Norfolk Southern Railway Company