



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

March 25, 2019

Ms. Jill Henry, PUCO

RE: Case # 17-2468-RR-STP REQUEST FOR 30 DAY EXTENSION

Crossing Location: Valley City, Medina County, OH
Crossing Name: Hartneck Road
DOT # 141915U
MP: BJA-142.34
CSXT OP #: A46769

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of April 3, 2019

CSX Transportation, Inc. has been working diligently to catch up on all projects which were delayed in 2018 due to PTC. The goal is to have the majority of projects completed or under way by the end of the 1st quarter of 2019. The Valley City project is scheduled to begin on March 26, 2019 and be complete by April 23, 2019.

CSX formally requests approval of a 30 day extension making the new deadline date May 3, 2019.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

3/25/2019 4:48:23 PM

in

Case No(s). 17-2468-RR-STP

Summary: Request 30-Day Extension for Valley City, Medina Co., OH, Hartneck Rd, DOT 141915U, BJA-142.34, A46769 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation