



Amanda J. DeCesare  
Project Manager – Public Projects  
CSX Transportation, Inc.  
3131A Spring Grove Avenue  
Cincinnati, OH 45225  
(513) 853-1221  
Amanda\_DeCesare@csx.com

May 14, 2019

Mr. James Tucker, ORDC  
Ms. Jill Henry, PUCO  
Ms. Cathy Stout, ORDC

RE: Case # 17-2491-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Marion, Marion County, OH  
Crossing Name: SR 95 / Center St  
DOT # 518 415T  
PID 96927  
MP: QI-101.94  
CSXT OP #: A46193

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED  
completion date of May 19, 2019

The team scheduled to complete this project has been on site for two weeks working on the project, which is in conjunction with the Kenton Street project (PID 96926). Due to the complexity of the project and the work consisting of two crossings the work is not anticipated for completion until mid June 2019.

CSX formally requests approval of a 30 day extension making the new deadline date June 19, 2019.

Amanda J. DeCesare  
Project Manager Public Projects  
3131A Spring Grove Avenue  
Cincinnati, OH 45225  
(513) 853-1221

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**5/14/2019 10:25:27 AM**

**in**

**Case No(s). 17-2491-RR-FED**

Summary: Request 30 Day Extension-Marion, Marion Co., OH, Center Street, PID 96927, A46193, DOT 518415T electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation