



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
4802 Decoursey Pike
Taylor Mill KY 41015
(513) 853-1221
Amanda_DeCesare@csx.com

July 16, 2021

Mr. Greg Gronbach
Ms. Jill Henry
Ms. Heather Hamilton

RE: Case # 20-1559-RR-FED REQUEST FOR 6-MONTH EXTENSION

Crossing Location: Columbus, Franklin Co., OH
Crossing Name: Park Road / CR 19, DOT 481478N
PID 111534
CSXT OP #: OH1368

REQUEST FOR 6-MONTH EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of July 21, 2021

Extension is being requested due to a lack of construction team availability in the area. The signal house is currently being wired and is set to ship the week of 7/19/2021. Project is anticipated for completion by the end of 2021.

CSX formally requests approval of a 6-month extension resulting in a new deadline date of January 21, 2022.

Amanda J. DeCesare
Project Manager Public Projects
4802 Decoursey Pike
Taylor Mill KY 41015
(513) 853-1221

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

7/16/2021 11:01:37 AM

in

Case No(s). 20-1559-RR-FED

Summary: Request Extension Columbus, Franklin Co., OH, DOT 481478N, Park Road / CR
19,PID 111534, OP OH1368
electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation