

Memo

To: Docketing Division
From: Thomas Persinger, Rail Project Specialist, Rail Division
Cc: PUCO Legal Department
Date: 9-9-2022
Re: PUCO Case No. 20-1657-RR-FED- In the Matter of a Request for the Installation of Active Warning Devices at the Columbus & Ohio River Railroad Crossing, DOT#517-370K, TR 255 in Coshocton County, Ohio.

On September 10, 2020, the Ohio Rail Development Commission (ORDC) authorized construction for Columbus & Ohio River Railroad to install active warning devices at the following location:

Street	DOT#	County	Project
TR 255	517-370K	Coshocton	Lights and Gates

On December 2, 2020, the Commission issued a Finding and Order approving the project and ordering completion by September 2, 2021. The Commission under 20-591-RR-AU-UNC suspended all project completion deadlines due to the Covid-19 emergency. The Commission terminated the suspended deadlines on July 28, 2021, which resulted in CUOH filing a request for a six-month extension on August 30, 2021. On November 3, 2021, the Commission approved the request, setting a new deadline for completion for March 2, 2022.

On March 2, 2022, CUOH requested an extension until June 14, 2022, citing material supply issues causing delays. The Commission has not ruled on this request.

The crossing project has been completed and is in-service as follows:

Street	DOT#	County	Date of Completion
TR 255	517-370K	Coshocton	4-1-2022

Accordingly, the above case may be closed.

From: [Gronbach, Gregory](#)
To: [Henry, Jill](#)
Cc: [Bell, Allen](#); [Hamilton, Heather](#)
Subject: Final Inspection Complete - COS CUOH TR255 DOT# 517370K PID# 110492 Newcomerstown, Ohio
Date: Monday, May 2, 2022 1:37:28 PM
Attachments: [image001.png](#)
[IMG_0089.JPG](#)
[IMG_0090.JPG](#)
[IMG_0091.JPG](#)
[IMG_0092.JPG](#)
[Crossing Photo Checklist Final Inspection COS CUOH TR255 DOT 517370K PID 110492.docx](#)

Good afternoon Jill,

Wanted to let you know that I have completed my final inspection on this crossing COS CUOH TR255 DOT# 517370K PID# 110492 Newcomerstown, Ohio and wanted to send the checklist/photos to you for updating the PUCO database. In-service date of April 1, 2022. Let me know if you need anything else.

Thanks,

Greg Gronbach

Project Manager - Railroad Grade Crossing Safety



Mail Stop #3140

1980 W. Broad St, Columbus, Ohio 43223

614-275-1366 Office | 614-745-6760 Mobile

Gregory.Gronbach@dot.ohio.gov

**This foregoing document was electronically filed with the Public Utilities
Commission of Ohio Docketing Information System on**

9/9/2022 3:21:13 PM

in

Case No(s). 20-1657-RR-FED

Summary: Memo Closing Case In the Matter of a Request for the Installation of
Active Warning Devices at the Columbus & Ohio River Railroad Crossing,
DOT#517-370K, TR 255 in Coshocton County, Ohio. electronically filed by Mr.
Thomas Persinger on behalf of PUCO/Rail Division