

Memo

To: Docketing Division
From: Thomas Persinger, Rail Project Specialist, Rail Division
Cc: PUCO Legal Department
Date: 10-4-2022
Re: PUCO Case No. 20-954-RR-FED- In the Matter of a Request for Upgrades in the Village of Gibsonburg at Northern Ohio & Western Railroad Crossings in Sandusky County, Ohio.

On January 22, 2021, the Ohio Rail Development Commission (ORDC) authorized construction for Northern Ohio & Western Railroad to install active warning devices at the following location:

Street	DOT#	County	Project
SR 300/S. Main Street	509-182A	Sandusky	Lights and Gates
W. Madison Street	509-178K	Sandusky	Lights and Gates
W. Kemmerling Street	509-181T	Sandusky	Lights and Gates
W. Yeasting Street	509-180L	Sandusky	Lights and Gates
Stone Road	509-179S	Sandusky	Lights and Gates
W. Stevenson Street	509-177D	Sandusky	Lights and Gates

On June 3, 2020, the Commission issued a Finding and Order approving the project and ordering completion by December 3, 2021.

The crossing project has been completed and is in-service as follows:

Street	DOT#	County	Date of Completion
SR 300/S. Main Street	509-182A	Sandusky	8-22-2021
W. Madison Street	509-178K	Sandusky	8-6-2021
W. Kemmerling Street	509-181T	Sandusky	7-27-2021
W. Yeasting Street	509-180L	Sandusky	7-24-2021
Stone Road	509-179S	Sandusky	6-24-2021
W. Stevenson Street	509-177D	Sandusky	7-24-2021

Accordingly, the above case may be closed.

From: [Tucker, Jim](#)
To: [Henry, Jill](#)
Subject: FW: Gibsonburg, Ohio Rail Crossing Improvements
Date: Wednesday, August 25, 2021 7:23:52 AM

Jill,

Forwarding this on, as I am not sure if they sent this information to you separately.

Jim

-----Original Message-----

From: David H <davidh@midsouthrrserv.com>
Sent: Tuesday, August 24, 2021 4:31 PM
To: Tucker, Jim <James.Tucker@dot.ohio.gov>
Cc: mark n <markn@midsouthrrserv.com>; Josh Dietrich <jdietrich@rrsignalservices.com>; Jimmy Nettles <jimn@midsouthrrserv.com>; Jason Scott <jascott@omnitrax.com>; Inc. Midsouth Railroad Service Co. <saml@midsouthrrserv.com>
Subject: Gibsonburg, Ohio Rail Crossing Improvements

Jim,

Hope you are doing well.

Reference is made to the above subject signal improvement corridor project, in doing so I offer the following status.

The crossings were put in service on the following dates:

Stone Street	6-24-21
Stevenson Street	7-24-21
Yeasting Street	7-24-21
Kemmerling Street	7-27-21
Madison Street	8-6-21
Main Street	8-22-21

Slow orders were removed from all crossings on 8-23-21

In your discussion with our Mr Jim Nettles, as stated the #1 and #2 switch rods for Stone Street will be installed toward the end of September.

Please advise when is a good time for you that we schedule a final inspection walk through of all the crossings.

Thank you for all your help and guidance through this corridor project.

Have a great evening.

David Hinnant
Account Executive
MidSouth Railroad Service
(318) 307-5859
davidh@midsouthrrserv.com

CAUTION: This is an external email and may not be safe. If the email looks suspicious, please do not click links or open attachments and forward the email to csc@ohio.gov <<mailto:csc@ohio.gov>> or click the Phish Alert Button if available.

**This foregoing document was electronically filed with the Public Utilities
Commission of Ohio Docketing Information System on**

10/4/2022 1:17:39 PM

in

Case No(s). 20-0954-RR-FED

Summary: Memo Closing Case In the Matter of a Request for Upgrades in the Village of Gibsonburg at Northern Ohio & Western Railroad Crossings in Sandusky County, Ohio. electronically filed by Mr. Thomas Persinger on behalf of PUCO/Rail Division