

Memo

To: Docketing Division
From: Thomas Persinger, Rail Project Specialist, Rail Division
Cc: PUCO Legal Department
Date: 2-6-2023
Re: PUCO Case No. 17-2133-RR-STP- In the Matter of a Request for the Installation of Lights and Gates at the Wheeling & Lake Erie Railroad crossing on Garver Road/TR 177 (DOT#002-056B) in Medina County, Chatham Township, Ohio.

On October 3, 2017, Commission Staff (PUCO), Chatham Township, Medina County, and Wheeling & Lake Erie Railroad (WE) entered into a stipulation agreement whereby upgraded warning devices would be installed at the following:

Street	DOT#	County	Project
Garver Road/TR 177	002-056B	Medina County	Lights and Gates

On November 21, 2017, the Commission issued a Finding and Order approving the project, requiring plans and estimates by February 21, 2018 and ordering project completion by November 21, 2018.

On December 4, 2018, WE requested a 120-day extension, stating weather is preventing the completion of the surface portion of the project. On January 9, 2019, the Commission approved the request, extending the deadline to March 21, 2019.

On April 1, 2019, WE requested an additional 60-day extension, stating weather is delaying the completion of the surface portion of the project. On April 24, 2019, the Commission approved the request, extending the deadline to May 21, 2019.

The crossing project has been completed and is in-service:

Street	DOT#	County	Date of Completion
Garver Road/TR 177	002-056B	Medina County	4-28-2019

On February 25, 2020, staff completed an inspection at the crossing and noted no defects. Accordingly, the above case may be closed.

From: [Tim Andrews](#)
To: [Henry, Jill](#)
Subject: RE: Commission Approval Extension Garver Road Medina County
Date: Wednesday, May 1, 2019 9:55:31 AM
Attachments: [image001.png](#)
[image002.png](#)

Jill,

Garver Rd. surface was completed 4-28-19. This completes the project. I will work with Ben to get final invoicing sent your way.

Thanks,

Tim Andrews | Signal & Communications Supervisor
Wheeling & Lake Erie Railway
100 East First Street, Brewster, Ohio 44613
330-767-7255 office | 330-417-5541 cell | www.wlerwy.com

From: jill.henry@puco.ohio.gov [mailto:jill.henry@puco.ohio.gov]
Sent: Wednesday, April 24, 2019 5:24 PM
To: Tim Andrews <tandrews@wlerwy.com>
Subject: RE: Commission Approval Extension Garver Road Medina County

Tim,

On April 24, 2019, the Commission approved the 60 extension for Garver Road in Medina County (see attached).

The new completion deadline is May 21, 2019.

Jill Henry
Public Utilities Commission of Ohio
Transportation/Rail Division
Rail Specialist
614-466-0435
PUCO.ohio.gov



This message and any response to it may constitute a public record and thus may be publicly available to anyone who requests it.

From: Henry, Jill

Sent: Friday, January 11, 2019 3:58 PM

To: 'Tim Andrews' <tandrews@wlerwy.com>

Subject: Commission Approval Extension Garver Road Medina County

Tim,,

On January 9, 2019, the Commission approved the 120 day extension for Garver Road in Medina County (see attached).

The new completion deadline is March 21, 2019.

Jill Henry

Public Utilities Commission of Ohio

Transportation/Rail Division

Rail Specialist

614-466-0435

PUCO.ohio.gov



This message and any response to it may constitute a public record and thus may be publicly available to anyone who requests it.

**This foregoing document was electronically filed with the Public Utilities
Commission of Ohio Docketing Information System on**

2/6/2023 3:15:29 PM

in

Case No(s). 17-2133-RR-STP

Summary: Memorandum Memo regarding completion of the project at the Wheeling & Lake Erie Railroad crossing on Garver Road/TR 177 (DOT#002-056B) in Medina County, Chatham Township, Ohio. filed by Thomas Persinger. electronically filed by Mr. Thomas Persinger on behalf of PUCO/Rail Division