

Memo

To: Docketing Division

From: Thomas Persinger, Rail Project Specialist, Rail Division

Cc: PUCO Legal Department

Date: 2-22-2023

Re: PUCO Case No. 22-64-RR-FED- In the Matter of a Request for Upgrades to the Active Warning Devices at the CSX Transportation Inc. Grade Crossing, DOT#142-348H, on Hire Road/ CR 173 in Defiance County, Ohio.

On April 13, 2021, the Ohio Rail Development Commission (ORDC) authorized funding for CSX Transportation Inc. (CSX) to upgrade lights and gates at Hire Road/CR 173, DOT#142-348H, grade crossing in Defiance County, Ohio. The crossing was surveyed, on September 21, 2020, and was found to warrant the upgrades.

On February 23, 2022, the Commission approved the project and ordered completion by November 23, 2022.

On October 14, 2022, CSX filed for a 90-day extension until February 23, 2022. In the request, CSX stated the completion of the project is delayed due to a material shortage on item GCP-4000, where the vendor is quoting a 1-2 month delay on shipping. On November 16, 2022, the Commission approved the extension request with a new deadline set for February 23, 2023.

On February 10, 2023, CSX filed for a 60-day extension, stating their vendor is planning to ship item GCP-4000 on February 19, 2023 and won't be complete by the new deadline.

Staff has discussed this issue with ORDC, and they are supportive of the extension request. Staff notes that CSX has kept staff apprised of the supplier issues. Staff finds that CSX is working to complete this project. Staff recommends the extension request be approved.



Brad Armstrong
Project Manager – Public Projects
CSX Transportation, Inc.
4802 Decoursey Pike
Taylor Mill KY 41015
(513) 853-1221
Brad_Armstrong@csx.com

February 10, 2023

Mr. Michael Lynch
Ms. Jill Henry
Ms. Heather Hamilton
Mr. Allen Bell
Mr. Tom Persinger

RE: Case # 22-064-RR-FED REQUEST FOR 60—DAY EXTENSION

Crossing Location: Defiance, Defiance Co., OH
Crossing Name: Hire Road, DOT 142348H
PID 114123
CSXT OP #: OH1423

REQUEST FOR 60-DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of February 23, 2023

Extension is being requested due to a material shortage (item - GCP 4000). Vendor has provided a tentative ship date of 2-19-2023.

CSX formally requests approval of an extension to complete for April 23, 2023.

Brad Armstrong
Project Manager Public Projects
4802 Decoursey Pike
Taylor Mill KY 41015
(513) 853-1221

**This foregoing document was electronically filed with the Public Utilities
Commission of Ohio Docketing Information System on**

2/22/2023 4:05:00 PM

in

Case No(s). 22-0064-RR-FED

Summary: Staff Review and Recommendation In the Matter of a Request for an Extension for Upgrades to the Active Warning Devices at the CSX Transportation Inc. Grade Crossing, DOT#142-348H, on Hire Road/ CR 173 in Defiance County, Ohio, filed by Thomas Persinger, Rail Project Specialist. electronically filed by Mr. Thomas Persinger on behalf of PUCO/Rail Division