



FILE

RECEIVED-DOCKETING DIV

2007 APR 13 AM 11:35

PUCO

139 East Fourth Street, R. 25 At II
P.O. Box 960
Cincinnati, Ohio 45201-0960
Tel: 513-287-3601
Fax: 513-287-3810
John.Finnigan@duke-energy.com

John J. Finnigan, Jr.
Associate General Counsel

VIA OVERNIGHT MAIL

April 12, 2007

Public Utilities Commission of Ohio
Docketing Division
13th Floor
180 East Broad Street
Columbus, OH 43215-3716

RE: In the Matter of The Application of The Cincinnati Gas & Electric Company for an
Increase in Gas Rates in its Service Area, et al.
Case Nos.01-1228-GA-AIR/01-1539-GA-AAM/05-451-GA-UNC - 2007 AMRP

Dear Sir or Madam:

Enclosed please find an original and 22 copies of the 2007 First Quarter Progress Report in the
above-referenced case.

Please return two (2) file-stamped copies to me in the overnight mail envelope provided.

Should you have any questions, please feel free to contact me at (513) 287-3601.

Sincerely,

John J. Finnigan, Jr.
Associate General Counsel

JJF/sew

Enclosures

cc: All parties of record (w/encl.)

This is to certify that the images appearing are an
accurate and complete reproduction of a case file
document delivered in the regular course of business
Technician BSM Date Processed 4/13/07 www.duke-energy.com

BEFORE

THE PUBLIC UTILITIES COMMISSION OF OHIO

IN THE MATTER OF THE APPLICATION)
OF THE CINCINNATI GAS & ELECTRIC) CASE NO. 01-1228-GA-AIR
COMPANY FOR AN INCREASE IN GAS)
RATES IN ITS SERVICE AREA)

IN THE MATTER OF THE APPLICATION)
OF THE CINCINNATI GAS & ELECTRIC) CASE NO. 01-1539-GA-AAM
COMPANY FOR APPROVAL TO CHANGE)
ACCOUNTING METHODS)


IN THE MATTER OF THE APPLICATION)
OF THE CINCINNATI GAS & ELECTRIC) CASE NO. 05-451-GA-UNC
COMPANY FOR A WAIVER OF RULE)
4901:1-16-06, OHIO ADMINISTRATIVE)
CODE)

**FIRST QUARTER PROGRESS REPORT
FILED PURSUANT TO FOURTH OPINION & ORDER DATED APRIL 20, 2005**

Pursuant to the Fourth Opinion & Order of the Public Utilities Commission dated April 20, 2005, The Cincinnati Gas & Electric Company d/b/a Duke Energy Ohio hereby submits the attached 2007 AMRP Construction Jobs – First Quarter Report.


Respectfully submitted

DUKE ENERGY OHIO, INC.


John J. Finnigan, Jr. (0018689)
Associate General Counsel
Duke Energy Shared Services, Inc.
2500 AT II
139 East Fourth Street
Cincinnati, Ohio 45201
(513) 287-3601
e-mail: john.finnigan@duke.energy.com

CERTIFICATE OF SERVICE

I, the undersigned, hereby certify that a copy of the foregoing was served on the following parties of record by first class, U.S. mail, postage prepaid this 12th day of April, 2007.


John J. Finnigan, Jr.

Larry S. Sauer, Esq.
Ohio Consumers' Counsel
10 West Broad Street, 18th Floor
Columbus, OH 43215-3485

Gretchen Hummel, Esq.
IEU-Ohio
McNees, Wallace & Nurick
21 East State St., 7th Floor
Columbus, OH 43215

David C. Rinebolt, Esq.
Ohio Partners for Affordable Energy
337 S. Main Street
4th Floor – Suite 5
Findlay, OH 45840

M. Howard Petricoff, Esq.
The New Power Company
Vorys, Sater, Seymour & Pease
52 East Gay Street
P. O. Box 1008
Columbus, OH 43216-1008

Noel M. Morgan
Communities United for Action
215 East Ninth Street
Suite 200
Cincinnati, OH 45202

William Wright
Assistant Attorney General
Public Utilities Commission of Ohio
180 East Broad Street, 9th Floor
Columbus, Ohio 43215

Lisa McAlister, Esq.
The Ohio Home Builders Association
McNees, Wallace & Nurick LLC
Fifth Third Center
21 East State Street, 17th Floor
Columbus, OH 43215-4228

Duke Energy Ohio
2007 AMRP Construction Jobs
1st Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
04-1009-2	B6957	CLIFTON AVE	26,918	6,167	20,751	22.9%
05-8364-1	B8004	MOD 364	14,263	4,864	9,399	34.1%
04-1074-6	B8854	WAYNE AVE	8,606	0	8,606	0.0%
05-8428-4	C3660	MOD 428	7,620	0	7,620	0.0%
05-8416-9	C3661	MOD 416	29,223	5,704	23,519	19.5%
06-8442-3	C3791	MOD 442	10,699	0	10,699	0.0%
06-8444-9	C5089	MOD 444	17,378	1,825	15,553	10.5%
07-8468-6	C6807	MOD 468	6,786	2,110	4,676	31.1%
07-8558-4	C6811	MOD 558	5,155	0	5,155	0.0%
07-8431-4	C7654	MOD 431	22,347	6,471	15,876	29.0%
05-8435-9	C7657	MOD 435	16,713	7,246	9,467	43.4%
07-8472-8	C7660	MOD 472	23,836	0	23,836	0.0%
07-8564-2	C7678	MOD 564	2,232	0	2,232	0.0%
05-8413-6	C8048	MOD 413	9,173	0	9,173	0.0%
06-8401-9	C8050	MOD 401	24,050	0	24,050	0.0%
07-8407-4	C8051	MOD 407	7,985	5,965	2,020	74.7%
07-8565-9	C8277	MOD 565	3,257	0	3,257	0.0%
07-8566-7	C8279	MOD 566	5,837	0	5,837	0.0%
06-8390-4	C8614	MOD 390	23,542	0	23,542	0.0%
06-7210-5	C8859	WILLIAMS	2,903	2,881	22	99.2%
07-8570-9	C8895	MOD 570	8,708	0	8,708	0.0%
07-8572-5	C8918	MOD 572	2,662	0	2,662	0.0%
06-7407-7	C9101	CINNAMON ST	1,150	0	1,150	0.0%
06-7439-0	C9102	HOLLY LANE	320	0	320	0.0%
05-7118-2	C9153	RAPID RUN	4,820	1,634	3,186	33.9%
07-9399-2	C9370	MOD 399	7,456	0	7,456	0.0%
06-7356-6	C9427	GRACELAND AVE	3,060	0	3,060	0.0%
07-7101-4	C9458	BRICK STREET REHAB	788	0	788	0.0%
05-7119-0	C9461	HAMILTON AV	3,392	0	3,392	0.0%
Totals			300,879	44,867	256,012	14.9%

Duke Energy Ohio
2007 AMRP Construction Jobs
1st Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
05-8397-1	C5087	MOD 397	14,913	14,913	0	100.0%
06-8406-8	C8047	MOD 406	6,607	6,607	0	100.0%
06-7013-3	C8322	HAM-22-6.19	3,751	3,751	0	100.0%

Duke Energy Ohio
2007 AMRP Construction Jobs
First Quarter Update

JOBS ADDED SINCE INITIAL FILING

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main				Steel Main						
					2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	16 Inch
07-8472-8	C7660	MOD 472	RLA	2,239,341	209	8,064	12,471	2,911				3	85	93	
07-8564-2	C7678	MOD 564	HENKELS	338,991	1,856	376									
06-8401-9	C8050	MOD 401	BREWER	2,487,228	2,719	6,299	10,767	4,069	192						4
06-8390-4	C8614	MOD 390	INFRASOURCE	2,430,443	13,983	3,965	4,531	1,063							
07-8570-9	C8895	MOD 570	HENKELS	1,572,436	608	3,210	320	993	3,538			6			33
06-7439-0	C9102	HOLLY LANE	COMPANY	69,077		320									
07-9399-2	C9370	MOD 399	BREWER	1,080,460	364	4,671	576	1,845							
06-7356-6	C9427	GRACELAND AVE	AMS	163,275		2,460	600								
07-7101-4	C9458	BRICK STREET REHAB	BREWER	64,178		788									
05-7119-0	C9461	HAMILTON AV	RLA	582,978		160		30	3,200						2
Totals				11,028,407	19,739	30,313	29,265	10,911	6,930	0	9	85	93	39	0