

## BEFORE

## THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Authorization of )  
 CSX Transportation, Inc., to Install an ) Case No. 07-374-RR-FED  
 Active Grade Crossing Warning )  
 Device in Cuyahoga County, Ohio. )

ENTRY

The Commission finds:

- (1) On June 6, 2007, the Commission issued an entry directing CSX Transportation, Inc., (CSX) to install active grade crossing devices at Hummel Road (141-939H) in Brook Park, Cuyahoga County, Ohio, by June 6, 2008.
- (2) On May 19, 2008, CSX filed a request for an extension of time to October 15, 2008, to complete the project. On May 20, 2008, the Commission staff filed a memorandum recommending that the Commission grant CSX's request for an extension of time. By entry dated June 4, 2008, the Commission granted CSX's request for an extension of time.
- (3) On September 15, 2008, CSX filed a request for a second extension of time to January 15, 2009, to complete the project. In its request, CSX stated that it had only recently received construction authorization from the Ohio Rail Development Commission and that roadway improvements required a redesign of the project. Therefore, CSX requested that a revised completion date of January 15, 2009, be granted for the construction of the project at Hummel Road.
- (4) On September 25, 2008, the Commission staff filed a memorandum recommending that the Commission grant CSX's request for a second extension of time.
- (5) The Commission finds that the request for a second extension of time to complete the project should be granted. Accordingly, CSX should complete the project by January 15, 2009.

It is, therefore,


This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.  
 Technician TM Date Processed 10/8/2008

ORDERED, That the request for an extension of time by CSX be granted. It is, further,

ORDERED, That CSX complete construction of the project located at Hummel Road (141-939H) in Brook Park, Cuyahoga County, Ohio, by January 15, 2009. It is, further,

ORDERED, That copies of this entry be served upon all parties of record.

THE PUBLIC UTILITIES COMMISSION OF OHIO




Alan R. Schriber, Chairman




Paul A. Centolella

Ronda Hartman Fergus



Valerie A. Lemmie



Cheryl L. Roberto

GAP:ct

Entered in the Journal

OCT 08 2008



Renee J. Jenkins  
Secretary