

FAX**EASTMAN & SMITH LTD.**

ATTORNEYS AT LAW

Established 1844

D. Casey Talbott
 Attorney at Law
 Direct Dial: 419-247-1845
 dctalbott@eastmansmith.com

One SeaGate, 24th Floor
 P.O. Box 10032
 Toledo, Ohio 43699-0032
 Telephone: 419-241-6000
 Facsimile: 419-247-1777

March 12, 2009

VIA FACSIMILE AND U.S. MAIL

The Public Utilities Commission of Ohio
 Docketing Division
 180 East Broad Street
 Columbus, OH 43215-3793
 Fax No.: 614-466-0313

PUCO

2009 MAR 12 AM 11:51

RECEIVED-DOCKETING DIV

Re: **In the Matter of the Authorization of Norfolk Southern
 Railway and Indiana Northeastern Railroad to Install Active
 Grade Crossing Warning Devices in Seneca and Williams Counties.
 PUCO Case No. 239-RR-FED
 Our File No: N1432/176814**

Dear Docketing Clerk:

Attached for filing is Norfolk Southern's Request for Extension of Construction
 Deadline.

I confirm that, via regular mail, we are forwarding to you the original document plus
 seven copies.

Please call me -- at (419) 241-6000 -- if you have any questions or concerns.

Thank you.

Very truly yours,

EASTMAN & SMITH LTD.

D. Casey Talbott

DCT/kml
 Enclosures

cc: Ms. Leah Thomas Dalton (w/enc.)
 Ms. Susan Kirkland (w/enc.)
 Mr. Rick Ray (w/enc.)
 ODOT District 2 (w/enc.)
 Seneca County Engineer (w/enc.)

This is to certify that the images appearing are an
 accurate and complete reproduction of a case file
 document delivered in the regular course of business
 Date Processed MAR 12 2009
 Technician


Columbus

Toledo

Findlay

Novi

Respectfully submitted,
EASTMAN & SMITH LTD.



D. Casey Talbott (0046767)
Mark W. Sandretto (0079536)
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777

Attorneys for Norfolk Southern
Railway Company


MEMORANDUM

By Entry of March 19, 2008, the Commission authorized Norfolk Southern to install active warning devices at the County Road 32 crossing (DOT# 481-6245) near Bellevue in Seneca County, Ohio, with the installation deadline set for March 19, 2009.

The authorized installation is nearly completed, but for the installation of AC service which is being coordinated by the interested parties. As AC power may not yet be installed by the current deadline, Norfolk Southern respectfully requests that it be granted an extension of time of thirty (30) days – through April 18, 2009 – within which to complete installation.

Respectfully submitted,

EASTMAN & SMITH LTD.



D. Casey Talbott (0046767)
Mark W. Sandretto (0079536)
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777

Attorneys for Norfolk Southern
Railway Company

PROOF OF SERVICE

A copy of the foregoing *Request for Extension of Construction Deadline* was mailed this 12th day of March, 2009, to Ms. Leah Thomas Dalton, Deputy Chief, Transportation Department, Safety/Programs Rail, c/o The Public Utilities Commission of Ohio, 180 East Broad Street, Columbus, Ohio 43266-0573; Ms. Susan Kirkland, Ohio Rail Development Commission, 50 West Broad Street, 15th Floor, Columbus, Ohio 43615; Mr. Rick Ray, Norfolk Southern Railway Company, 99 Spring Street SW, Box 123, Atlanta, Georgia 30303; ODOT District 2, 317 East Poe Road, Bowling Green, Ohio 43402; and Seneca County Engineer, 111 Madison Street, Tiffin, Ohio 44883-2824.



Attorney for Norfolk Southern
Railway Company