

BEFORE

THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Petition of CSX )  
Transportation, Inc. to Close the Lightner ) Case No. 07-1028-RR-UNC  
Street (228-813W) Public Grade Crossing, )  
Located in the Village of Bradner, Wood )  
County, Ohio. )

ENTRY

The Commission finds:

- (1) On May 1, 2008, the Commission entered into an agreement with CSX Transportation (CSX, railroad), the Ohio Rail Development Commission, and the Village of Bradner (Village) whereby the Lightner Street (228-813W) grade crossing would be closed to vehicular traffic. In exchange for this closure, the Crocker Street (228-812P) grade crossing would be widened to not more than 60 feet, the warning device in the southeast quadrant would be relocated, and a new crossing surface would be installed. In addition, a new pedestrian crossing would be installed at SR 281/Church Street (228-814D).
- (2) By entry dated June 4, 2008, the Commission ordered that this work be completed by June 4, 2009.
- (3) On May 20, 2009, CSX filed in this docket a request for a six-month extension of time, until December 4, 2009, to complete the work at Crocker Street and SR 281, and close the Lightner Street grade crossing (Under Section I of the Agreement, the closure will not occur until after the work at the specified crossings has occurred.). In the letter, CSX indicated that the Village has not yet provided sidewalk/roadway plans and cost estimates that the railroad needs in order to engineer the projects. Further, on May 15, 2009, a teleconference was held between the parties wherein it was determined that an on-site meeting would be held May 27, 2009, to obtain the information necessary for CSX to proceed.
- (4) On May 28, 2009, Commission staff filed a memorandum in this matter. In the memorandum, staff recommended that the request for an extension of time to complete the project be granted.


- (5) The Commission has reviewed CSX's request for a six-month extension of time, until December 4, 2009, to complete the projects and finds that the request is reasonable and should be granted.

It is, therefore,

ORDERED, That CSX's request for an extension of time, until December 4, 2009, to complete these projects is granted. It is, further,

ORDERED, That a copy of this entry be served upon the mayor of the village of Bradner, CSX and its counsel, the Ohio Rail Development Commission, and all other interested persons of record.


THE PUBLIC UTILITIES COMMISSION OF OHIO




Alan R. Schriber, Chairman




Paul A. Centolella



Ronda Hartman Fergus



Valerie A. Lemmie




Cheryl L. Roberto

KKS/vrm

Entered in the Journal

JUN 10 2009



Renee J. Jenkins  
Secretary