

**FAX****FILE**

Law Department  
500 Water Street, J150  
Jacksonville, FL 32202  
TEL. 904-359-3500  
FAX. 904-245-2238  
Robert\_Ledoux@CSX.com

June 22, 2010

*Via Facsimile 614-466-0313*

**ROBERT B. LEDOUX**  
ASSISTANT GENERAL COUNSEL  
BUSINESS & GOVERNANCE

Admitted in VA & MD - Not Admitted in FL  
FL Authorized House Counsel

Public Utilities Commission of Ohio  
Docketing Division  
180 E Broad Street, 13<sup>th</sup> Floor  
Columbus, Ohio 43215-3793

**Re: Subject: Bradner, Wood County, OH - Upgrade Warning Devices and Surface  
Upgrade- Crocker Street; DOT 228 812P; Milepost CD-99.56; OH0696; Case No. 07-  
1028-RR-UNC  
Church Street; DOT 228 814D; OH0694**

Dear Ms. Dalton:

On November 16, 2009 CSX requested an extension of construction regarding the subject project to June 30, 2010. The Public Utilities Commission of Ohio ("PUCO") granted the extension on December 4, 2009. The extension was requested due to the winter weather delaying the installation.

The improvements at Crocker Street, per the subsidy agreement, included the installation of a new concrete surface and relocation of the warning devices. It also stated that SR 281 (Church Street) will have a new surface installed as well. The aforementioned surfaces have been installed and signal improvements have been completed. Lightner Street will be closed this week.

The subsidy agreement also included language for the city to install barricades and curbs due to the closure of Lightner Street with CSX to reimburse the costs. This extension is requested to give the city time to install the sidewalk and permanent barricades at Lightner Street.

Due to the above mentioned issues and delays, CSX respectfully requests a construction due date extension to July 30, 2010.

Very truly yours,

Robert B. Ledoux

This is to certify that the images appearing are accurate and complete reproduction of a case file document delivered in the regular course of business.  
Technician \_\_\_\_\_ Date Processed JUN 22 2010

PUCO  
2010 JUN 22 PM 2:55  
RECEIVED-DOCKETING DIV