


FILE

The Columbus & Ohio River Rail Road  
Mahoning Valley Railway Company  
Ohio Central Railroad, Incorporated  
Warren & Trumbull Railroad Company  
Aliquippa & Ohio River Railroad Company



a Genesee & Wyoming Company

Pittsburgh & Ohio Central Railroad Company  
Ohio & Pennsylvania Railroad Company  
Ohio Southern Railroad, Incorporated  
Youngstown Belt Railroad Company  
Youngstown & Austintown Railroad Company

November 1, 2010

09-867-RR-FED

Ohio Public Utilities Commission  
Docketing Division  
180 East Broad Street  
Columbus, Ohio 43215-3793

RE: Request for Extension  
Grade Crossing Project  
TUS-C.R. 37, Pleasant Valley Road  
DOT 510 745W

PUCO

2010 NOV - 1 AM 10:40

RECEIVED-DOCKETING DIV

Dear Administrator:

By order dated October 1, 2010, the Attorney Examiner granted The Columbus & Ohio River Rail Road Company (COUH) a 30 day extension on the above referenced project. Accordingly, CUOH was ordered to complete the project by November 6, 2010. CUOH now requests an additional 30 day extension for the above referenced project for the following reasons.

- 1) At the request of the Public Utilities Commission and the Ohio Rail Development Commission the railroad approved contractor was pulled away from this project in order to concentrate all efforts to complete the Waterworks Road, Newark, Ohio project (case number 10-831-RR-RCP).
- 2) Due to industry backlogs there has been a delay in obtaining the necessary equipment to complete the project. The instrument case has arrived and is currently being wired.

Will the Commission grant an additional 30 day extension?

Sincerely,

Daniel Birrell  
Signal Supervisor  
The Columbus & Ohio River Rail Road Company  
(740) 296-4122