

EASTMAN & SMITH LTD.

ATTORNEYS AT LAW

ONE SEAGATE, 24TH FLOOR
P.O. BOX 10032
TOLEDO, OHIO 43699-0032
WWW.EASTMANSMITH.COM
TELEPHONE: 419-241-6000
FACSIMILE: 419-247-1777

DATE;	Fobruary 3, 201	AX TRANSMISSION SHEET	•		
TO:	The Public Util Docketing Divis	itles Commission of Ohio sion		7011110	
FAX NUMBER:	(614) 466-0313		Č	□ 0 -	
FROM:	D. Casey Talbot	t	0		
FILE NUMBER:	N1432/176814		U	Ċ	
NUMBER OF PAGE:	including this sh	eet): 5	c_{i}	ŭ	
MESSAGE: Re: Upgrade the Circuit PUCO Case No.:		r of the Authorization of Norfolk Crossings in Fulton and Erie Counti		to	
REQUEST FOR EXT	ENSION OF CON	STRUCTION DEADLINE			
D. Casey Talbott (0046 Mark W. Sandretto (00 EASTMAN & SMITH One SeaGate, 24 th Floo P.O. Box 10032 Toledo, Ohio 43699-00 Telephone: (419) 241-	79536) LTD. r 032				
Fax: (419) 247-1777					
☐ IF CHECKED, PLEAS	BE CONFIRM RECEI	IISSION, CALL MY SECRETARY AT (419) 24 PT OF DOCUMENT. OLLOW BY MAIL. * * *	17-1766.		
Date and Time Sent		Sende	Sender's Initials		
E&S OFFICE USE O		Upon completion, please return to kml.	Send to File		

IRS CIRCULAR 230 NOTICE: WE ARE REQUIRED TO ADVISE YOU THAT ANY TAX ADVICE CONTAINED IN THIS COMMUNICATION (INCLUDING ANY ATTACHMENTS) IS NOT INTENDED TO BE USED, AND CANNOT BE USED, FOR THE PURPOSE OF AVOIDING PENALTIES IMPOSED UNDER FEDERAL TAX LAW. THIS TRANSMISSION IS INTENDED ONLY FOR THE ADDRESSEE SHOWN ABOVE. IT MAY CONTAIN INFORMATION THAT IS <u>PRIVILEGED, CONFIDENTIAL</u> OR OTHERWISE PROTECTED FROM DISCLOSURE. IF YOU ARE NOT THE INTENDED RECIPIENT, OR THE EMPLOYEE OR AGENT RESPONSIBLE FOR DELIVERING IT TO THE INTENDED RECIPIENT, YOU ARE HEREBY NOTIFIED THAT ANY USE, DISSEMINATION, DISTRIBUTION OR COPYING OF THIS COMMUNICATION IS STRICTLY PROHIBITED. ANY REVIEW, DISSEMINATION, OR USE OF THIS TRANSMISSION OR ITS CONTENTS BY PERSONS OTHER THAN THE ADDRESSEE IS STRICTLY PROHIBITED. IF YOU HAVE RECEIVED THIS TRANSMISSION IN ERROR, PLEASE CALL (419) 247-1721 IMMEDIATELY AND MAIL THE ORIGINAL TO US AT THE ABOVE ADDRESS.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.

Tachnician Pate Process | FEB 0.3 2011

984185v1

EASTMAN & SMITH LTD.

ATTORNEYS AT LAW

Established 1844

D. Casey Talbott Attorney at Law

Direct Dial: 419-247-1845 detalbott@eastmansmith.com

One SeaGate, 24th Floor P.O. Box 10032

Toledo, Ohio 43699-0032 Telephone: 419-241-6000

Facsimile: 419-247-1777

February 3, 2011

VIA FACSIMILE AND U.S. MAIL

The Public Utilities Commission of Ohio Docketing Division
180 East Broad Street
Columbus, OH 43215-3793

Fax No.: 614-466-0313

Re:

In the Matter of the Authorization of Norfolk Southern Railway to Upgrade the Circuitry at Two Grade Crossings in Fulton and Erie

Counties.

PUCO Case No. 10-43-RR-FED Our File No: N1432/176814

Dear Docketing Clerk:

Attached for filing is a Request for Extension of Construction Deadline.

I confirm that, via regular mail, we are forwarding to you the original document plus seven copies.

Please call me - at (419) 241-6000 - if you have any questions or concerns.

Thank you.

Very truly yours,

EASTMAN & SMITH LTD.

D. Casey Talbott

DCT/kml Enclosures

cc:

Leah Thomas-Dalton (w/enc.) Susan J. Kirkland (w/enc.)

Huron City Manager (w/enc.)

First Energy (w/enc.)

Fulton County Engineer (w/enc.)

Columbus • Toledo • Findlay • Novi

793432v1 www.eastmansinith.com

BEFORE THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Authorization of Norfolk Southern Railway to Upgrade the Circuitry at Two Grade Crossings in Fulton and Eric Counties. Case No. 10-43-RR-FED

REQUEST FOR EXTENSION OF CONSTRUCTION DEADLINE

D. Casey Talbott (0046767)

(Counsel of Record)

Mark W. Sandretto (0079536)

EASTMAN & SMITH LTD.

One ScaGate, 24th Floor

P.O. Box 10032

Toledo, Ohio 43699-0032

Telephone: (419) 241-6000

Fax: (419) 247-1777

:

Attorneys for Norfolk Southern

Railway Company

Norfolk Southern Railway Company ("Norfolk Southern") respectfully requests an extension of time of up to thirty (30) days – through March 12, 2011 – to complete the warning device circuitry upgrade at the Archbold Road/County Road D crossing (509-519B) in Fulton County.

A memorandum in support is attached.

Respectfully submitted,

EASTMAN & SMITHLTD.

D. Casey Talbatt Mark W. Sandretto One SeaGate, 24th Floor P.O. Box 10032

P.O. Box 10032 Toledo, Ohio 43699-0032

Telephone: (419) 241-6000

Fax: (419) 247-1777

Attorneys for Norfolk Southern Railway Company

MEMORANDUM IN SUPPORT

By Entry of February 11, 2010, the Commission authorized Norfolk Southern to upgrade the warning device circuitry at the following grade crossings: Archbold Road/County Road D (509-519B) in Fulton County and Rye Beach Road/County Road 122 (524-059N) in Eric County, with the respective upgrades to be completed by February 10, 2011.

The upgrade at the Rye Beach Road/County Road 122 crossing is completed. The upgrade at the Archbold Road/County Road D crossing has commenced, but its completion has been or will continue to be delayed by three main circumstances: 1) the utility companies experienced some difficulty locating the project, toward confirming the location of the underground utility lines; 2) Norfolk Southern's crews have a mandatory safety meeting during the week of February 7 (meaning the week of the current deadline); and 3) most notably, inclement (winter) weather.

In light of the above, Norfolk Southern respectively requests an extension of time of up to thirty (30) days – through March 12, 2011 – to complete the upgrade at the Archbold

Road/County Road D crossing (although note that Norfolk Southern hopes to have the work completed during the week of February 21, 2011).

Respectfully submitted,

EASTMAN & SMITH LID:

D. Casey Talbott Mark W. Sandretto One SeaGate, 24th Floor P.O. Box 10032

Toledo, Ohio 43699-0032 Telephone: (419) 241-6000

Fax: (419) 247-1777

Attorneys for Norfolk Southern Railway Company

PROOF OF SERVICE

A copy of the foregoing Request for Extension of Construction Deadline was mailed this 3⁻² day of February, 2011, to: Leah Thomas-Dalton, Chief, PUCO Rail Division, Public Utilities Commission of Ohio, 180 East Broad Street, Columbus, Ohio 43215; Susan J. Kirkland, Manager, Safety Programs, c/o Ohio Rail Development Commission, 1980 West Broad Street, 2nd Floor, Columbus, Ohio 43223; Huron City Manager, 417 Main Street, Huron, Ohio 44839; First Energy, c/o Steven Ouellette, 76 South Main Street, Akron, Ohio 44308; and Fulton County Engineer, c/o Frank Onweller, 9120 County Road 14, Wauscon, Ohio 43567.

Attorney for Norfolk Southern

Railway Company