

FILE



7
DUKE ENERGY CORPORATION

139 East Fourth Street
1212 Main
Cincinnati, OH 45201-0960
Telephone: (513) 287-4315
Facsimile: (513) 287-4385

Kristen Cocanougher
Sr. Paralegal
E-mail: Kristen.cocanougher@duke-energy.com

VIA OVERNIGHT MAIL

July 22, 2011

Public Utilities Commission of Ohio
Docketing Division
13th Floor
180 East Broad Street
Columbus, OH 43215-3716


Re: Case No. 10-2788-GA-RDR

Dear Sir or Madam:

Enclosed please find an original and 12 copies of the 2011 Second Quarter Progress Report for the AMRP Program in the above-referenced cases.

Please return two file-stamped copies to me in the overnight mail envelope provided.

Sincerely,


Kristen Cocanougher

cc: All parties of record (w/encl.)

RECEIVED-DOCKETING DIV
2011 JUL 25 AM 8:54
PUCO

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician AM Date Processed 7/25/11

BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO


In the Matter of the Application of Duke	)	Case No. 10-2788-GA-RDR
Energy Ohio, Inc, for an Adjustment to	)	
Rider AMRP Rates to Recover Costs	)	
Incurred in 2010.	)	
	)	
	)	
	)	
In the Matter of the Application of Duke	)	
Energy Ohio, Inc for Tariff Approval.	)	Case No. 10-2789-GA-ATA

PROGRESS REPORT FOR THE SECOND QUARTER OF 2011

Duke Energy Ohio, Inc. hereby submits the attached 2011 AMRP Construction Jobs –
Second Quarter Report.

Respectfully submitted,


DUKE ENERGY OHIO, INC.



Rocco O. D'Ascenzo
Associate General Counsel
139 E. Fourth Street, 1303-Main
P.O. Box 961
Cincinnati, Ohio 45201-0960
(513) 287-4320 (telephone)
(513) 287-4385 (facsimile)
Rocco.D'Ascenzo@duke-energy.com
(e-mail)

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. mail or overnight delivery on July 22, 2011.



Rocco O. Ascenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, OH 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215	David F. Boehm, Esq. Counsel for Ohio Energy Group Boehm, Kurtz & Lowry 36 East Seventh Street, Suite 1510 Cincinnati, Ohio 45202

Duke Energy Ohio
2011 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
1068248	E0621	MOD 452	16604	0	16604	0%
915925	E3837	MOD 392	6244	3860	2384	62%
989508	E5407	MOD 418	8690	0	8690	0%
989471	E6026	MOD 396	16829	0	16829	0%
578138	E7005	MOD 578	15542	0	15542	0%
287983	E7026	MOD 455	8458	3766	4692	45%
193134	E8724	MOD 609	8824	7135	1689	81%
193145	E8725	MOD 535	3468	694	2774	20%
193146	E8726	MOD 536	2365	0	2365	0%
1311831	E8945	MOD 484	14951	12998	1953	87%
193138	F0104	MOD 465	1666	1554	112	93%
193124	F1284	MOD 419	14329	2308	12021	16%
193137	F6365	MOD 461	7271	0	7271	0%
193148	F6366	MOD 560	10190	0	10190	0%
193153	F6625	MOD 588	17949	10478	7471	58%
193147	F6627	MOD 541	11649	0	11649	0%
193125	F7405	MOD 425	10493	679	9814	7%
193142	F9167	MOD 510	17922	0	17922	0%
599806	F9169	MOD 519	13062	12169	893	93%
897231	G0781	MOD 500	9756	3243	6513	33%
602052	G0898	MOD 497	6267	0	6267	0%
193143	G0967	MOD 523	13127	6916	6211	53%
1000497	G0968	MOD 426	18847	0	18847	0%
1001096	G0971	MOD 579	15172	0	15172	0%
1216458	G1398	MOD 582	15416	0	15416	0%
614301	G1520	Short Vine	1287	625	662	49%
1557073	G1659	MOD 507	10790	0	10790	0%
1551636	G1730	MOD 635	1329	0	1329	0%
1561525	G1731	MOD 636	4758	4161	597	88%
1719802	G1864	MOD 457	8055	0	8055	0%
1662280	G2554	MOD 630	1561	0	1561	0%
1916401	G2577	MOD 584	11434	0	11434	0%
1950779	G2618	TONY CT	270	0	270	0%
541547	G2626	SULLIVAN	2243	1311	932	58%
2109536	G2673	CLARETTA DR	565	0	565	0%
2181667	G2935	DANA	1475	1355	120	92%
2182005	G2937	MOD 633	6558	0	6558	0%
2063752	G3079	ALCOR	804	0	804	0%
2198804	G3083	MOD 542	14524	0	14524	0%
2252101	G3593	FLORA AVE	1115	0	1115	0%
1945012	G3641	INTERWOOD	804	0	804	0%
Totals			352,663	73,252	279,411	20.8%

Duke Energy Ohio
2011 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
193131	E5408	MOD 559	8298	8298	0	100%
193150	E8727	MOD 562	1791	1791	0	100%
193140	F0105	MOD 488	16366	16366	0	100%
193141	F6626	MOD 494	15029	15029	0	100%
193144	F9170	MOD 534	11636	11636	0	100%
193136	G0614	MOD 404	10056	10056	0	100%
1755968	G2239	RUTLAND AVE	531	531	0	100%
Totals			63,707	63,707	0	100.0%

Duke Energy Ohio
2011 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS REMOVED FROM 2011 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

Duke Energy Ohio
2011 AMRP Construction Jobs
Second Quarter Update

JOBS

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main				Steel Main							
					2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	3 Inch	4 Inch	6 Inch	8 Inch	12 Inch	16 Inch	20 Inch
989508	E5407	MOD 418	BREWER	990,625	4,511	4,179										
193145	E8725	MOD 535	HENKELS	685,537	316	1,261	429	813	649							
193146	E8726	MOD 536	AMS	536,257		623	600	301	841							
193124	F1284	MOD 419	HENKELS	1,869,199	1,328	4,324	383	7,132	1,152							
193137	F6365	MOD 481	HENKELS	1,030,051	437	1,113	1,919	2,953	849							
193142	F9167	MOD 510	MILLER	1,591,103	7,809	2,807	7,284	22								
897231	G0781	MOD 500	RLA	1,236,567	4,379	3,487	725	19	1,146							
1557073	G1659	MOD 507	RLA	1,487,587	188	1,908	6	6,688								
1719802	G1864	MOD 457	HENKELS	1,453,574	142	109										
1662280	G2554	MOD 630	BREWER	174,746	1,560	1										
1916401	G2577	MOD 584	RLA	1,973,622		5,124	5,029	1,164		5	12	17	18	59		6
1950779	G2618	TONY CT	AMS	37,222	270											
541547	G2626	SULLIVAN	BREWER	249,109		710	1,533									
2109536	G2673	CLARETTA DR	BREWER	55,303		565										
2181667	G2935	DANA	AMS	686,529												
2182005	G2937	MOD 633	MILLER	1,516,418	327	95								75		1,400
2063752	G3079	ALCOR	BREWER	93,480		804								60	6,076	
2198804	G3083	MOD 542	BREWER	2,025,991	52	6,211	5,482	1,232	1,547							
2252101	G3593	FLORA AVE	AMS	71,189		1,115										
1945012	G3641	INTERWOOD	BREWER	121,178		804										
Totals				17,895,287	21,319	35,240	23,400	22,324	13,988	5	12	17	18	135	6,135	1,400