

BEFORE

THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Authorization of the)
Norfolk Southern Railway to Install Active) Case No. 11-10-RR-FED
Grade Crossing Warning Devices in)
Cuyahoga County.)

ENTRY

The attorney examiner finds:


- (1) By entry of January 11, 2011, the Commission ordered the Norfolk Southern Railway (NS) to install active grade crossing warning devices at the Lewis Road grade crossing (523-835H) and the Columbia Road/State Route 252 grade crossing (523-836P), located in the city of Olmsted Falls, Cuyahoga County.
- (2) The projects were to be completed by January 12, 2012.
- (3) On December 29, 2011, NS filed a request for a 30-day extension of time to complete the projects. NS stated that while substantial progress has been made at both crossings, the completion of the projects has been delayed due to complications with the conduit work at the Columbia Avenue crossing, ongoing utility concerns at the Lewis Street crossing, the presence of four adjacent grade crossings impacted by the involved installations that also require testing, and heavy rail traffic.
- (4) On January 3, 2012, Commission staff filed a memorandum recommending that the extension request be granted. The attorney examiner finds good cause to grant the 30-day extension request. Accordingly, the deadline for completion of the projects should be extended and NS should complete these projects by February 11, 2012. Staff should monitor the work at these crossings to ensure that the projects are completed with as little delay as possible.


It is, therefore,

ORDERED, That NS's request for an extension be granted and that NS complete the projects by February 11, 2012. It is, further,

ORDERED, That copies of this entry be served upon NS, ORDC, OE, mayor of Olmsted Falls, and any other interested person of record.


THE PUBLIC UTILITIES COMMISSION OF OHIO


By: Scott Farkas
Attorney Examiner

 /sc

Entered in the Journal

JAN 04 2012


Betty McCauley

Betty McCauley
Secretary