

BEFORE THE  
PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application	)	
of Duke Energy Ohio, Inc., for an	)	Case No. 11-5809-GA-RDR
Adjustment to Rider AMRP Rates.	)	

In the Matter of the Application of	)	
Duke Energy Ohio, Inc., for Tariff	)	Case No. 11-5810-GA-ATA
Approval.	)	

---

**PROGRESS REPORT FOR THE SECOND QUARTER OF 2012**

---

Duke Energy Ohio, Inc., hereby submits the attached 2012 AMRP Construction Jobs –  
Second Quarter Report.

Respectfully submitted,

DUKE ENERGY OHIO, INC.



Amy B. Spiller  
State Regulatory General Counsel  
Rocco D'Ascenzo  
Assistant General Counsel  
Duke Energy Ohio  
139 East Fourth Street Room 1303 Main  
P.O. Box 960  
Cincinnati, Ohio 45201  
(513) 287-4359

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. mail or overnight delivery on July 30, 2012.

  
Amy B. Spiller

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, OH 43215-3420	Devin Parram Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215
Steven Beeler Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215	

**Duke Energy Ohio**  
**2012 AMRP Construction Jobs**  
**2nd Quarter Progress Report**

**JOBS WITH MAIN TO BE COMPLETED**

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
2679046	G5433	MOD 393	18,477	14,244	4,233	77%
2543245	G4645	MOD 402	19,451	0	19,451	0%
193139	F6624	MOD 482	11,931	6,970	4,961	58%
1000750	G0970	MOD 514	9,767	3,691	6,076	38%
2675537	G5419	MOD 522	15,699	0	15,699	0%
2455205	G4140	MOD 525	17,228	16,059	1,169	93%
2675542	G5420	MOD 526	10,847	9,987	860	92%
2951373	G6790	MOD 530	7,526	2,142	5,384	29%
2198893	G3082	MOD 539	18,986	7,807	11,179	41%
2435392	E3134	MOD 546	20,006	9,571	10,435	48%
1420946	G1497	MOD 346	5,640	5,135	505	91%
1557073	G1659	MOD 507	6,999	6,826	173	98%
1610330	G1717	MOD 594	10,709	10,012	697	94%
1666955	G4894	MEHRING & BAYMILLER	1,675	0	1,675	0%
2254889	G3293	MOD 634	14,009	0	14,009	0%
2479246	G4246	MOD 503	22,267	1,620	20,647	7%
2675522	G5417	MOD 641	17,020	12,134	4,887	71%
2677995	G5422	MOD 644	3,264	0	3,264	0%
2573254	G5424	MOD 648	3,497	3,323	174	95%
2675517	G5416	MOD 667	16,566	10,082	6,484	61%
2830065	G6303	TAPPAN	145	0	145	0%
2590110	G5357	BISING	240	0	240	0%
2957135	G6722	ORCHARD	223	0	223	0%
2849157	G6376	BROADWAY & READING - CASINO AREA	1,411	1,184	227	84%
2933933	G6915	OCHARD ST	981	0	981	0%
2455877	E6368	MOD 477	11,779	0	11,779	0%
2358215	G3677	MOD 432	12,734	2,914	9,820	23%
2543180	G4644	MOD 504	3,466	0	3,466	0%
2589784	G4993	MOD 489	20,200	10,255	9,945	51%
2665928	G5364	MOD 576	12,467	0	12,467	0%
Totals			315,210	133,955	181,255	42.5%

**Duke Energy Ohio**  
**2012 AMRP Construction Jobs**  
**2nd Quarter Progress Report**

**JOBS WITH MAIN COMPLETED**

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
2483504	E5094	MOD 474	9,714	9,714	0	100%
193148	F6366	MOD 560	10,167	10,167	0	100%
2675529	G5418	MOD 512	9,385	9,385	0	100%
2677992	G5421	MOD 642	1,425	1,425	0	100%
2677997	G5423	MOD 645	4,388	4,388	0	100%
2966451	G6905	BACON ST	490	490	0	100%
2913875	G6919	JACKSON AVE IN ST. BERNARD	248	248	0	100%

**Duke Energy Ohio**  
**2012 AMRP Construction Jobs**  
**2nd Quarter Progress Report**

**JOBS REMOVED FROM 2011 AMRP CONSTRUCTION PROGRAM**

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

**Duke Energy Ohio**  
**2012 AMRP Construction Jobs**  
**Second Quarter Update**

**JOBS**

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	2 Inch	3 Inch	4 Inch	6 Inch	8 Inch	12 Inch	16 Inch	20 Inch	24 Inch
2455877	E6368	MOD 477	RLA	1,065,933	5,850			1,239					
2331324	G3596	RELLEUM	AMS	355,045				4,690					
2358191	G3676	MOD 479	AMS	376,892	4,869	19	1,930	446					
2358215	G3677	MOD 432	AMS	1,259,610	3,455		7,678	6					
2479246	G4246	MOD 503	RLA	2,266,895	10,353		2,365	2,757	14	607			
2543180	G4644	MOD 504	RLA	471,486	1,842		2,221	9,760					
2589784	G4993	MOD 489	AMS	2,067,145	9,646		1,242	8	374				
2665928	G5364	MOD 576	HENKELS	519,816	11,016		9,889	10		15			
2678000	G5425	MOD 663	MILLER	148,162			1,623	43	655				
2678002	G5426	MOD 516	AMS	1,616,543	11,295		4,712				5	1,419	
Totals				10,147,328	58,326	19	32,899	17,720	1,043	622	0	0	0

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**7/30/2012 4:33:10 PM**

**in**

**Case No(s). 11-5809-GA-RDR, 11-5810-GA-ATA**

Summary: Report , Progress for Second Quarter 2012 electronically filed by Dianne Kuhnell  
on behalf of Duke Energy Ohio, Inc. and Spiller, Amy B. and Rocco D'Ascenzo