


The Columbus & Ohio River Rail Road
Mahoning Valley Railway Company
Ohio Central Railroad, Incorporated
Warren & Trumbull Railroad Company
Aliquippa & Ohio River Railroad Company



a Genesee & Wyoming Company

Pittsburgh & Ohio Central Railroad Company
Ohio & Pennsylvania Railroad Company
Ohio Southern Railroad, Incorporated
Youngstown Belt Railroad Company
Youngstown & Austintown Railroad Company

FILE

10-2787-RR-RCP

Oct. 31st. 2012

Ohio Public Utilities Commission
Docketing Division
180 East Broad Street
Columbus, Ohio 43215-3793

RE: Request for Extension
Grade Crossing Project/Cedar St.
DOT #517 487U case # 10-2787-RR-RCP

Dear Administrator:

Columbus and Ohio River Railroad, Incorporated requests a 30 day extension for the above referenced project for the following reason:

The contractor arrived on site Oct 26th with the intention of completing the required work by Monday Oct 29 and promptly completed the installation of the third flasher/gate assembly before the heavy rains preceding the arrival of Hurricane Sandy. The heavy rains and high winds of this storm made it unsafe to move the other two flasher/gate assemblies. The railroad and the contractor ask that a 30 day extension be granted to allow the area to dry out providing a stable base for the foundations of the flasher/gate assemblies. The contractor promises to return November 9th to finish moving required work. The Railroad has all material on hand to complete the project and is ready to coordinate with the contractor.

Please contact me with any questions or concerns relating to this request.

Sincerely,

Daniel Birrell
Signal Supervisor
Ohio Central Railroad Company, Incorporated
PH: (740) 295-4122
dbirrell@gwrr.com

RECEIVED-DOCKETING DIV
2012 NOV - 1 AM 10:56
PUCO

This is to certify that the images appearing are an
accurate and complete reproduction of a case file
document delivered in the regular course of business.
Technician _____ Date Processed **NOV 01 2012**