

BEFORE

THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Authorization of CSX)
Transportation and Norfolk Southern)
Railway to Install Active Grade Crossing) Case No. 12-1692-RR-FED
Warning Devices in Logan and Crawford)
Counties.)

ENTRY

The attorney examiner finds:

- (1) On June 13, 2012, the Commission ordered CSX Transportation (CSX) to install mast mounted flashing lights and roadway gates at the Township Road 33 (538-715L) and Township Road 115 (518-369U) grade crossings, located in Logan County; and ordered Norfolk Southern Railway (NS) to install mast mounted flashing lights and roadway gates at the Township Road 26/Orr Road (481-582H) grade crossing, located in Crawford County. CSX and NS were directed to complete the projects by March 13, 2013.
- (2) On March 4, 2013, CSX filed a request to extend the construction deadline for the Township Road 33 grade crossing from March 13, 2013, to April 13, 2013. CSX stated that the extension request is a precautionary measure due to a possible need for the relocation of the gates and a question regarding the need for a platform on one of the warning devices.
- (3) On March 7, 2013, Staff filed a memo recommending that CSX's extension request should be granted.
- (4) The attorney examiner finds good cause to grant CSX's request. Accordingly, CSX's request for an extension of time, from March 13, 2013, to April 13, 2013, to complete the project should be granted. Staff should continue to monitor the project to ensure it is completed within the newly ordered timeframe.

It is, therefore,

ORDERED, That CSX's request for an extension of time to complete the project is granted. It is, further,

ORDERED, That CSX complete the Township Road 33 grade crossing project by April 13, 2013. It is, further,

ORDERED, That copies of this entry be served upon CSX, NS, Ohio Rail Development Commission, Chatfield Township Trustees, Bokes Creek Township Trustees, Pleasant Township Trustees, North Central Electric Co-op, Logan County Electric Co-op, and any other interested person of record.

THE PUBLIC UTILITIES COMMISSION OF OHIO

s/Scott Farkas

By: Scott E. Farkas
Attorney Examiner

JRJ/sc

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

3/7/2013 1:46:15 PM

in

Case No(s). 12-1692-RR-FED

Summary: Attorney Examiner Entry granting CSX's request for an extension to complete the Township Road 33 grade crossing project by 04/13/2013. - electronically filed by Sandra Coffey on behalf of Scott Farkas, Attorney Examiner, Public Utilities Commission of Ohio