

[illegible]

BEFORE THE PUBLIC UTILITIES COMMISSION OF OHIO

[illegible]

In the Matter of a Consolidation	:	Case No. 12-1508-RR-FED
Project with Norfolk Southern	:	
Railway in the City of London,	:	<b><u>REQUEST FOR EXTENSION OF</u></b>
Madison County.	:	<b><u>CONSTRUCTION DEADLINE</u></b>
	:	
	:	D. Casey Talbott (0046767)
	:	(Counsel of Record)
	:	EASTMAN & SMITH LTD.
	:	One SeaGate, 24 <sup>th</sup> Floor
	:	P.O. Box 10032
	:	Toledo, Ohio 43699-0032
	:	Telephone: (419) 241-6000
	:	Fax: (419) 247-1777
	:	Email: dctalbott@eastmansmith.com
	:	
	:	Attorneys for Norfolk Southern
	:	Railway Company

[illegible]

Norfolk Southern Railway Company (“Norfolk Southern”) respectfully requests an extension of time of seventy-five (75) days – through August 6, 2013 – within which to complete the involved consolidation project which is part of a mini-corridor project in London, Madison County.

A memorandum in support is attached.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott  
One SeaGate, 24<sup>th</sup> Floor  
P.O. Box 10032  
Toledo, Ohio 43699-0032  
Telephone: (419) 241-6000  
Fax: (419) 247-1777

Attorneys for Norfolk Southern  
Railway Company

### **MEMORANDUM IN SUPPORT**

This case involves the installation of premium (full-depth rubber) surfaces at the Madison Road and Maple Street grade crossings DOT#s (527-997Y and 525-141L, respectively) and the permanent closure of the West First Street grade crossing (527-998F), and is part of a mini-corridor project which includes signal modifications at three of the City's grade crossings – specifically, the Madison, Maple, and Oak Street (528-001U) crossings. The signal modifications are addressed in a separate Order issued in Case No. 13-347-RR-FED.

Norfolk Southern has initiated the related signal project, and anticipates that the project will be completed within its assigned deadline of November 13, 2013.

With respect to the instant consolidation project, however, Norfolk Southern respectfully requests an extension of time of seventy-five (75) days – through August 6, 2013 – to enable it to complete the requisite bidding process, order and receive the premium material,

install the premium surfaces, and then coordinate with the City to effectuate the physical closure of the West First Street crossing.

The undersigned has discussed this matter with the City's representative, and understands that the City has no objection to this request.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott  
One SeaGate, 24<sup>th</sup> Floor  
P.O. Box 10032  
Toledo, Ohio 43699-0032  
Telephone: (419) 241-6000  
Fax: (419) 247-1777

Attorneys for Norfolk Southern  
Railway Company

**PROOF OF SERVICE**

A copy of the foregoing *Request for Extension of Construction Deadline* was filed with the Commission electronically this 9<sup>th</sup> day of May, 2013. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

/s/ D. Casey Talbott

Attorney for Norfolk Southern  
Railway Company

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**5/9/2013 4:24:56 PM**

**in**

**Case No(s). 12-1508-RR-FED**

Summary: Request Request for Extension of Construction Deadline electronically filed by Mr. D. Casey Talbott on behalf of Norfolk Southern Railway Company