

BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application)	
of Duke Energy Ohio for an)	Case No. 13-2231-GA-RDR
Adjustment to Rider AMRP Rates)	

In the Matter of the Application of)	
Duke Energy Ohio for Tariff)	Case No. 13-2232--GA-ATA
Approval)	

PROGRESS REPORT FOR THE FOURTH QUARTER OF 2013

Duke Energy Ohio, Inc. hereby submits the attached 2013 AMRP Construction Jobs –
Fourth Quarter Report.

Respectfully submitted,

DUKE ENERGY OHIO, INC.



Rocco D'Ascenzo
Associate General Counsel
Duke Energy Ohio
139 East Fourth Street Room 1303 Main
P.O. Box 960
Cincinnati, Ohio 45201
(513) 287-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. Mail, overnight delivery or electronic service on January 1/28, 2014.



Rocco D'Ascenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Office of the Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, Ohio 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 130 East Broad Street, 9 th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9 th Floor Columbus, Ohio 43215	

Duke Energy Ohio
2013 AMRP Construction Jobs
4th Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
3214605	G7741	MOD 652 Part 3	5,275	5,175	100	98%
3296691	G8027	MOD 664	11,800	10,970	830	93%
3387520	G8263	MOD 647 Part 2	4,052	3,901	151	96%
3387537	G8265	MOD 647 Part 3	6,115	6,060	55	99%
3466350	G8460	MOD 520	13,677	12,860	817	94%
3695677	G9110	MOD 593	13,844	12,687	1,157	92%
Totals			54,763	51,653	3,110	94.3%

Duke Energy Ohio
2013 AMRP Construction Jobs
4th Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
193149	F9172	MOD 581	4,482	4,482	0	100%
193152	G3080	MOD 585	10,581	10,581	0	100%
2198757	G3081	MOD 537	7,577	7,577	0	100%
193151	G3594	MOD 581	15,587	15,587	0	100%
3057607	G7080	MOD 849	608	608	0	100%
3098799	G7203	MOD 652 Part 1	5,469	5,469	0	100%
3100327	G7217	MOD 486	4,187	4,187	0	100%
3105584	G7340	MOD 490	19,343	19,343	0	100%
3162366	G7495	MOD 517	9,676	9,676	0	100%
3168621	G7645	MOD 587	6,281	6,281	0	100%
3175749	G7693	MOD 403	7,028	7,028	0	100%
3207100	G7704	MOD 647 Part 1	8,431	8,431	0	100%
3214571	G7739	MOD 652 Part 2	5,778	5,778	0	100%
3229954	G7796	MOD 493	5,947	5,947	0	100%
3240043	G7898	MOD 509	8,653	8,653	0	100%
3275033	G7980	MOD 654	6,705	6,705	0	100%
3445811	G8425	MOD 533	12,250	12,250	0	100%
3454863	G8445	MOD 491	13,980	13,980	0	100%
3466355	G8459	MOD 646	4,645	4,645	0	100%
3531079	G8689	MOD 505	6,129	6,129	0	100%
3494102	G8691	MOD 538	1,893	1,893	0	100%
3818953	G9407	MOD 485	12,395	12,395	0	100%
3901876	G9673	MOD 518	12,985	12,985	0	100%
3901876	G9674	MOD 676	2,814	2,814	0	100%
4298458	H0465	MOD 810	1,163	1,163	0	100%
			<u>194,567</u>	<u>194,567</u>	<u>0</u>	<u>100.0%</u>

Duke Energy Ohio
2013 AMRP Construction Jobs
4th Quarter Progress Report

JOBS REMOVED FROM 2013 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
3542667	G8690	MOD 595	7,067	2,827	4,240	40%
3918098	H0521	Sunset/Guerley	4,600	0	4,600	0%

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

1/28/2014 11:18:46 AM

in

Case No(s). 13-2231-GA-RDR, 13-2232-GA-ATA

Summary: Report Progress Report for the Fourth Quarter 2013 electronically filed by Dianne Kuhnell on behalf of Duke Energy Ohio, Inc. and Rocco D'Ascenzo