


FILE

**Public Utilities
Commission of Ohio**

RECEIVED-DOCKETING DIV
2014 JAN 29 PM 3:11
PUCO


Memo

To: Docketing Division 
From: George Martin, Grade Crossing Planner, Rail Division
Re: PUCO Case No. 13-892-RR-FED, Request of CSX Transportation for an extension of 30 days to complete a grade crossing warning device project in Marion County
Date: January 2, 2014

By its Finding & Order dated May 1, 2013, the Commission ordered CSX Transportation (CSX) to install mast-mounted flashing lights and roadway gates at Marion County, Tully Township, Emahiser Rd/TR 197, on or before February 3, 2014.

On January 28, 2014, CSX filed in the docket a request for an additional 30 days to complete the project. The crossing was originally engineered for standard lights and gates, but after installation of the warning devices, it was apparent that an additional set of mast mounted flashing lights was required for motorist sight preview. The new flasher assembly was wired incorrectly. A replacement has been shipped, but will not be installed by the due date.

Staff recommends that the Attorney Examiner grant the request.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician  Date Processed JAN 29 2014