

FILE

WHEELING & LAKE ERIE RAILWAY COMPANY

Tim Andrews
Signal & Communication Supervisor

100 East First Street
Brewster, OH 44613

Tel. 330-767-7255

tandrews@wlerwy.com

Fax: 330-767-3213

Public Utilities Commission of Ohio
Docketing Division
180 East Broad Street
Columbus, Ohio 43215-3793


29 August 2014

RE: Request to Modify Order, Case #12-2205-RR-FED

Dear Commission,

This letter is a request to extend the deadline for the above referenced project. Since my last request, I have since spoken with Nick Loukas from the City of Canton, and he has stated that the company who is providing the signal cabinets and indicator panels (Pathmaster) will be shipping the material in 2 weeks, which is 6 weeks later than planned. The City has said that the absolute earliest they could complete the project is by mid-September, but are requesting additional time. I would like to request an extension until October 31 so when they complete the work they need to, it still provides the W&LE with sufficient time to safely test the systems with the City of Canton. The railroad cannot move forward with any other work until the City of Canton completes their end of things.

Respectfully,



Tim Andrews

RECEIVED-DOCKETING DIV
2014 SEP -2 PM 3:34
PUCO

This is to certify that the images appearing on this
accurate and complete reproduction of a case file
document delivered in the regular course of business.

Technician SM Date Processed SEP 02 2014