

BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application)	
of Duke Energy Ohio, Inc., for an)	Case No. 13-2231-GA-RDR
Adjustment to Rider AMRP Rates.)	

In the Matter of the Application of)	
Duke Energy Ohio, Inc., for Tariff)	Case No. 13-2232-GA-ATA
Approval.)	

PROGRESS REPORT FOR THE THIRD QUARTER OF 2014

Duke Energy Ohio, Inc. hereby submits the attached 2014 AMRP Construction Jobs –
Third Quarter Report.

Respectfully submitted,

DUKE ENERGY OHIO, INC.



Rocco D'Ascenzo
Associate General Counsel
Duke Energy Ohio
139 East Fourth Street Room 1303 Main
P.O. Box 960
Cincinnati, Ohio 45201
(513) 287-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. Mail, overnight delivery or electronic service on November 13th, 2014.



Rocco D'Ascenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Office of the Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, Ohio 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 130 East Broad Street, 9 th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9 th Floor Columbus, Ohio 43215	

Duke Energy Ohio
2014 AMRP Construction Jobs
3rd Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
3648537	G8997	MOD 506	16,844	14,207	2,637	84%
3539976	G8668	MOD 591	14,437	13,719	718	95%
3819339	G9400	MOD 586	14,061	11,728	2,333	83%
4192501	H0262	MOD 471	4,940	2,131	2,809	43%
3392698	G8268	MOD 502	21,855	21,127	728	97%
3902841	G9676	MOD 677	10,460	9,068	1,392	87%
4157707	H0261	MOD 470	9,211	9,121	90	99%
4539463	H1025	MOD 592	9,684	276	9,408	3%
4615735	H1238	MOD 476	18,060	8,799	9,261	49%
4549994	H1054	MOD 544	4,251	2,127	2,124	50%
4630640	H1704	MOD 480	6,808	3,336	3,472	49%
4754060	H1666	MOD 513	13,021	6,116	6,905	47%
4757843	H1806	MOD 501	8,105	2,010	6,095	25%
4760196	H1668	MOD 543	13,606	4,549	9,057	33%
4816656	H1706	MOD 590	6,706	1,825	4,881	27%
4038769	G9971	MOD 651	15,591	15,024	567	96%
4266642	H0422	MOD 657	7,601	7,344	257	97%
4343783	H0558	MOD 658	1,324	1,131	193	85%
4252031	H0385	MOD 662	1,506	0	1,506	0%
3542667	G8690	MOD 595	7,067	4,957	2,110	70%
4615814	H1240	MOD 674	1,452	1,324	128	91%
4671480	H1429	MOD 669	6,235	4,386	1,849	70%
3884119	G9541	MOD 656	7,427	922	6,505	12%
3918098	H0521	Sunset Ln/Guerley Rd	4,600	3,043	1,557	66%
4702440	H1522	MOD 487	13,564	0	13,564	0%
4554768	H1055	MOD 589	19,478	4,552	14,926	23%
3851128	G9450	MOD 675	1,963	1,947	16	99%
5501936	M2108	MOD 687	1,431	0	1,431	0%
5501958	M2109	MOD 688	2,366	248	2,118	11%
4816680	H1707	MOD 672	1,468		1,468	0%
Totals			265,122	155,017	110,105	58.5%

Duke Energy Ohio
2014 AMRP Construction Jobs
3rd Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
3695700	G9109	MOD 673	12,245	12,245	0	100%
3928216	G9696	MOD 655	1,367	1,367	0	100%
4192541	H0263	MOD 556	6,376	6,376	0	100%
4121548	H0947	Queen City Ave MOD 643	6,778	6,778	0	100%
4463520	H0950	MOD 515	16,534	16,534	0	100%
4514285	H1001	MOD 685	3,767	3,767	0	100%
Totals			47,067	47,067	0	100.0%

Duke Energy Ohio
2014 AMRP Construction Jobs
3rd Quarter Progress Report

JOBS REMOVED FROM 2014 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
4158060	H0214	MOD 653	3,296	0	3,296	0%
4449605	H0838	MOD 650	1,992	0	1,992	0%

Duke Energy Ohio
2014 AMRP Construction Jobs
Third Quarter Update

JOB#

Job Number	Work Order Number	Job Name	Contractor	Main				Plastic Main				Steel Main				
				Estimate	2 inch	3 inch	4 inch	6 inch	8 inch	12 inch		2 inch	4 inch	8 inch	12 inch	16 inch
4816580	H1707	MCD 672	KS	1,290,257												
5501938	M2108	MOD 687	AMS	480,903	35		141		1,255							1,468
5501958	M2109	MOD 688	AMS	536,475			1,102	864		400						
Totals				2,315,635	35	0	1,243	864	1,255	400		0	0	0	0	1,468

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

11/13/2014 11:24:56 AM

in

Case No(s). 13-2231-GA-RDR, 13-2232-GA-ATA

Summary: Report Progress Report for Third Quarter 2014 electronically filed by Dianne Kuhnell on behalf of Duke Energy Ohio, Inc. and Spiller, Amy B. and Rocco D'Ascenzo