

BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO


In the Matter of the Annual Application)	
of Duke Energy Ohio, Inc., for an)	Case No. 13-2231-GA-RDR
Adjustment to Rider AMRP Rates.)	
 In the Matter of the Application of)	
Duke Energy Ohio, Inc., for Tariff)	Case No. 13-2232-GA-ATA
Approval.)	

PROGRESS REPORT FOR THE FOURTH QUARTER OF 2014

Duke Energy Ohio, Inc. hereby submits the attached 2014 AMRP Construction Jobs –
Fourth Quarter Report.

Respectfully submitted,


DUKE ENERGY OHIO, INC.



Rocco D'Ascenzo
Associate General Counsel
Duke Energy Ohio
139 East Fourth Street Room 1303 Main
P.O. Box 960
Cincinnati, Ohio 45201
(513) 287-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. Mail, overnight delivery or electronic service on February 5th, 2015.



Rocco D'Ascenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Office of the Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, Ohio 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 130 East Broad Street, 9 th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9 th Floor Columbus, Ohio 43215	

Duke Energy Ohio
2014 AMRP Construction Jobs
4th Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
3539976	G8668	MOD 591	14,437	13,719	718	95%
4192501	H0262	MOD 471	4,940	4,901	39	99%
3902841	G9676	MOD 677	9,150	9,068	82	99%
4157707	H0261	MOD 470	9,211	9,121	90	99%
4615735	H1238	MOD 476	18,060	17,147	913	95%
4760196	H1668	MOD 543	13,606	13,069	537	96%
4266642	H0422	MOD 657	7,601	7,344	257	97%
3884119	G9541	MOD 656	7,000	6,595	405	94%
4554768	H1055	MOD 589	19,478	18,230	1,248	94%
5501936	M2108	MOD 687	1,428	1,337	91	94%
3851128	G9450	MOD 675	1,963	1,955	8	100%
5501958	M2109	MOD 688	2,356	2,234	122	95%
Totals			109,230	104,720	4,510	95.9%

Duke Energy Ohio
2014 AMRP Construction Jobs
4th Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
3895700	G9109	MOD 673	12,245	12,245	0	100%
3928216	G9696	MOD 655	1,367	1,367	0	100%
4192541	H0263	MOD 556	6,376	6,376	0	100%
4121548	H0947	Queen City Ave MOD 643	6,778	6,778	0	100%
4463520	H0950	MOD 515	18,227	18,227	0	100%
4514285	H1001	MOD 665	3,767	3,767	0	100%
3648537	G8997	MOD 506	14,207	14,207	0	100%
3819339	G9400	MOD 586	14,587	14,587	0	100%
3392698	G8268	MOD 502	22,092	22,092	0	100%
4539463	H1025	MOD 592	10,017	10,017	0	100%
4549994	H1054	MOD 544	2,780	2,780	0	100%
4630640	H1704	MOD 480	6,839	6,839	0	100%
4754060	H1666	MOD 513	13,092	13,092	0	100%
4757843	H1806	MOD 501	8,509	8,509	0	100%
4816656	H1706	MOD 590	6,736	6,736	0	100%
4038769	G9971	MOD 651	15,024	15,024	0	100%
4343783	H0558	MOD 658	1,385	1,385	0	100%
4252031	H0385	MOD 662	1,408	1,408	0	100%
3542667	G8690	MOD 595	4,957	4,957	0	100%
4615814	H1240	MOD 674	1,324	1,324	0	100%
4671480	H1429	MOD 669	6,332	6,332	0	100%
4702440	H1522	MOD 487	13,441	13,441	0	100%
5758297	N8152	AMRP 2014 Small Segments	903	903	0	100%
4677584	H1483	Streetcar Lower Loop	598	598	0	100%
4816680	H1707	MOD 672	1,626	1,626	0	100%
Totals			194,617	194,617	0	100.0%

Duke Energy Ohio
2014 AMRP Construction Jobs
4th Quarter Progress Report

JOBS REMOVED FROM 2014 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
4158060	H0214	MOD 653	3,296	0	3,296	0%
4449605	H0838	MOD 650	1,992	0	1,992	0%
3918098	H0521	Sunset Ln/Guerley Rd	4,600	3,043	1,557	66%

**Duke Energy Ohio
2014 AMRP Construction Jobs
Fourth Quarter Update**

JOB#

Job Number
Work Order Number

Job Name

Contractor

Main Estimate

Plastic Main
2 inch **3 inch** **4 inch** **6 inch** **8 inch** **12 inch**

Steel Main
2 inch **4 inch** **8 inch** **12 inch** **18 inch** **20 inch** **24 inch**

Totals

0 0 0 0 0 0 0 0 0 0

0 0 0 0 0 0 0 0

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

2/5/2015 11:55:19 AM

in

Case No(s). 13-2232-GA-ATA, 13-2231-GA-RDR

Summary: Report Progress Report for the Fourth Quarter 2014 electronically filed by Dianne Kuhnell on behalf of Duke Energy Ohio, Inc. and Spiller, Amy B. and Rocco D'Ascenzo