


2

FILE

RECEIVED-DOCKETING DIV  
2016 JAN -8 PM 12:48  
PUCO

**Public Utilities  
Commission of Ohio**

# Memo

**To:** Docketing Division  
**From:** George Martin, Grade Crossing Planner, Rail Division   
**Re:** PUCO Case No. 15-481-RR-FED, Request of CSX Transportation for an extension of 30-days to complete a project in Miami County  
**Date:** January 8, 2016

---


By its Entry dated April 15, 2015, the Commission ordered that CSX Transportation (CSX) install mast-mounted flashing lights and roadway gates at Miami County, City of Troy, Dakota St, DOT# 155180E, on or before January 15, 2016.

On January 7, 2016, CSX filed in this docket a request for a 30-day extension of time to complete the project due to roadway work that still needs to be done by an outside contractor, and a delay in receiving insulated rail joints from the supplier. The roadway work is required to insure compliance with the MUTCD. In the staff memo opening this case, it was noted that this project would be complex, involving extensive roadway work and the interconnection of existing railroad signal devices.

Staff finds that the request is well made, and recommends that the Attorney Examiner grant this request.

C: Legal Department

• Page 1

This is to certify that the images appearing are accurate and complete of a case file document delivered in the course of business.  
Technician  Date Processed JAN 08 2016

Please serve the following parties of record.

Ms Cathy Stout

Ohio Rail Development Commission

1980 W Broad St, Mailstop # 3140

Columbus, Oh 43223

Ms Amanda DeCesare

CSX Transportation

500 Meijer Dr, Ste 305

Florence, Ky 41042

Ms Deborah Swan, PE

City Engineer

100 South Market St

Troy, Oh 45373-7303